

FAIRFAX COUNTY, VIRGINIA

MEMORANDUM

**TO:** Jimmie D. Jenkins, Director  
Department of Public Works  
& Environmental Services

**DATE:** September 22, 2005

**FROM:** Ronald N. Kirkpatrick, Director <sup>RNK</sup>  
Planning and Design Division

**SUBJECT:** Planning and Design Division Monthly Projects Status Report

Attached is a copy of the August 2005 Monthly Projects Status Report. This report provides a status summary for capital projects managed within the Planning and Design Division (P&DD). A separate report will be issued by the Stormwater Planning Division for drainage related capital projects.

If you have any questions, please call at 703-324-5800.

RNK/ml/1257m

Attachment: As Stated

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Howard J. Guba, Deputy Director, Department of Public Works and Environmental Services  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division  
Jeff Kent, Chief, Administrative Support Branch, CF  
Gilbert Osei-Kwadwo, Branch Chief, Wastewater Planning and Monitoring Division  
Edgar R. Jones, Chief, Financial Management & Financial Planning Branch, Wastewater Planning & Monitoring Division  
Carl E. Bouchard, Director, Stormwater Planning Division  
Scott R. St.Clair, Director, Maintenance and Stormwater Management Division  
Don Demetrius, Chief, Storm Drainage Projects Branch, SWPD  
Scott Ramsey, MA II, MSMD, DPWES  
Dale Glines, Engineering Technician III, MSMD, DPWES  
Nat Atapoor, Director, Construction Management Division  
Vickie McEntire, County Surveyor, CMD  
Bruce Goudarzi, Chief, Roadways & Trails Section, CMD  
James Ratliff, Acting Director, Land Acquisition Division  
Robert Knutsson, Senior Right-of-Way Agent, Land Acquisition Division  
Walter T. Wozniak, Chief, Utilities Design Branch, P&DD  
Larry Ichter, Chief, Transportation Design Branch, P&DD  
Carey Needham, Chief, Building Design Branch, P&DD  
Natalie Colley, Engineering Technician III, TDB, P&DD  
James Andrews, Engineering Technician II, Construction Management Division  
Jeanine Boyce, Land Acquisition Division

**OUTSIDE AGENCY DISTRIBUTION**

Carol Bondurant, VDOT, 14685 Avion Parkway, Chantilly, VA 20151 w/attachment Fund 304, 314, 315, HCD, & Misc.; [Carol.Bondurant@VirginiaDOT.gov](mailto:Carol.Bondurant@VirginiaDOT.gov)  
Dorothy Purvis, VDOT, 14685 Avion Parkway, Chantilly, VA 20151; [DA.Purvis@VDOT.virginia.gov](mailto:DA.Purvis@VDOT.virginia.gov)  
Charlene Whitfield, DVP, Manager Regional Projects, 171 Elden St., Herndon, Va. 20170; [Charlene\\_Whitfield@dom.com](mailto:Charlene_Whitfield@dom.com)  
Tesfaye Konde, Manager Electric Distribution Construction Projects, 171 Elden St., Herndon, Va. 20170; [Tesfaye\\_Konde@dom.com](mailto:Tesfaye_Konde@dom.com)  
Robert Carter, Cox Communications; [Robert.Carter@cox.com](mailto:Robert.Carter@cox.com)  
Tim Gonyea, Cox Communications; [Tim.Gonyea@cox.com](mailto:Tim.Gonyea@cox.com)  
Michael Kane, Director, Fairfax County Park Authority  
Mike Lake, Department of Transportation w/attachment Fund 304, 305, & Misc.  
Katharine Ichter, Acting Director, Department of Transportation  
Charlie Strunk, Department of Transportation  
Ellen Gallagher, Department of Transportation  
Chris Wells, Department of Transportation  
Tom Biesiadny, Department of Transportation  
Peggy Sanders, Department of Transportation

Elizabeth Iannetta, Department of Transportation

David B. Marshall, Assistant Director, Planning Division, Department of Planning and Zoning

Paula C. Sampson, Director, Housing and Community Development (HCD), w/attachment 314 and 315

Harry Swanson, Director of Revitalization & Real Estate, HCD, w/attachment Fund 315

Robert Fields, Revitalization & Real Estate, HCD, w/attachment Fund 315

Kathryn Smedley, Chief, Design Engineer, Fairfax County Water Authority;

[ksmedley@fairfaxwater.org](mailto:kmedley@fairfaxwater.org)

Jeannie Swim, Fairfax County Water Authority; [jswim@fairfaxwater.org](mailto:jswim@fairfaxwater.org)

John Milgrim, Environmental Health Supervisor, Fairfax County Health Department

Myah Evers-Schwartz, Revitalization Policy (HCD), w/attachment 315

Susanne Sotirchos, HCD, w/attachment Fund 308, 314, 315, HCD & Misc.

Mark Canale, Department of Transportation

Doug Hansen, Department of Transportation, [doug.hansen@fairfaxcounty.gov](mailto:doug.hansen@fairfaxcounty.gov)

Kul Sandhu, Zoning Evaluation Division, Department of Planning and Zoning

Todd Lawson, Verizon, 2980 Fairview Park Dr., 7<sup>th</sup> Floor, Falls Church, VA. 22042;

[Reginald.T.Lawson@verizon.com](mailto:Reginald.T.Lawson@verizon.com)

Joanne Sorenson, VDOT, 14685 Avion Parkway, Chantilly VA 20151, w/attachment Fund 308, 304, 305, 314, 315, HCD & Misc.; [j.sorenson@VDOT.virginia.gov](mailto:j.sorenson@VDOT.virginia.gov)

William V. Johnson Jr. 14685 Avion Parkway, Chantilly, VA 20151;

[Bill.johnson@VDOT.virginia.gov](mailto:Bill.johnson@VDOT.virginia.gov)

Donald Ostrander, Traffic Engineering Section, VDOT Northern Va. District,

[Donald.Ostrander@VDOT.virginia.gov](mailto:Donald.Ostrander@VDOT.virginia.gov)

Stephen Brown, Engineering Manager, Express Technologies, Inc., [sbrown@contelsvc.com](mailto:sbrown@contelsvc.com)

Doug Ryan, Washington Gas; [DRyan@washgas.com](mailto:DRyan@washgas.com)

# PLANNING & DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

AUGUST 2005

TABLE OF CONTENTS	PAGE
-------------------	------

---

## UTILITIES DESIGN BRANCH

FUND 102 - FEDERAL & STATE GRANT (BUS SHELTERS)	1, 2, 3, 4, 5, & 6
FUND 303 - COUNTY CONSTRUCTION	7
FUND 307 - SIDEWALK CONSTRUCTION	8, 9, 10, 11, 12, 13, & 14
FUND 308 - PUBLIC WORKS CONST. ROADS & MISC. PROJECTS	15
FUND 313 - TRAIL CONSTRUCTION	16
FUND 402 - SANITARY SEWER CONSTRUCTION	17 & 18

## TRANSPORTATION DESIGN BRANCH

FUND 300 - ROAD IMPROVEMENT FUNDS	B-1
FUND 301 - CONTRIBUTED ROADWAY IMPROVEMENT FUNDS	B-2
FUND 304 - PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	B-3, B-4, B-5, B-6, B-7, B-8, & 9
FUND 314 - NEIGHBORHOOD IMPROVEMENT PROGRAM	B-10
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	B-11
FUND 340 - HOUSING ASSISTANCE PROGRAM	B-12
FUND MISC, MISCELLANEOUS FUNDED PROJECTS	B-13 & 14

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**UTILITIES DESIGN BRANCH**  
**FUND 102, Federal and State Grants (Bus Shelters)**

**August 2005**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
1 26002G (02205) Leesburg Pike WB @ Pimmit Drive	D	Installation of bus shelter	Orange	SZ	DB	SL/GM	17		12/04	9/05			1/06			5/05	11/05	Conducted field review of site; using GIS data and previous road survey for site plan; utility designation and design complete; coordinated with utility companies and resolved conflict - no relocation required; no easements required; NEPA document approved 7/29/05; submitted 8/3/05, for environmental clearance that is required before construction (preparing additional forms required for clearance to be submitted to VDOT).
2 26002G (02302) Becontree Ln @ Becontree Lake Dr. NB (northeast side)	HM	Installation of bus shelter	Blue	MM	DB	RB/GH	15		8/03	TBD	4/06		8/06		8/05	1/04	TBD	Survey and utility designation complete; project in design; land acquisition required (preparing plat); HCD (property owner) concerned shelter may increase gang activity in area; meeting on-site 2/9/05, with DOT, HCD, Supervisor's office, and Police Dept. - parties agreed to move site across the street to place shelter in a more open and safer location; new survey complete; new NEPA document approved 7/29/05; submitted 8/1/05, for environmental clearance that is required before initiating land acquisition (VDOT disapproved environmental clearance 8/18/05, placing project on hold; preparing response to VDOT to resolve issues); site plan will require Reston Association Design Review Board's approval.
3 26002G (02306) Town Center Dr @ Reston Hospital Medical Offices ( WB north side)	HM	Installation of bus shelter		MM	MJC		19				12/03	9/05	1/06			10/03	11/05	Survey, utility designation, and design complete; NEPA document approved; environmental clearance to start land acquisition obtained; utility conflict resolved regarding encroachment on FCWA easement; land acquisition in progress (authorization to begin land acquisition negotiations issued 7/9/03); property owner non-responsive - finally able to contact; revised documents sent to owner for review and signature; Reston Towne Center Design Review Board approval required.
4 26002G (02309) Town Center Dr @ Reston Hospital EB (south side)	HM	Installation of bus shelter	Blue	MM	DB	RB/GH	19		4/05	10/05	4/06					9/05	6/06	Survey and utility designation complete; NEPA document approved; environmental clearance to start land acquisition obtained 7/18/05; project in design (adjusting layout to avoid conflict with gas line); land acquisition required (ordered title research, plat complete; requesting land acquisition prepare Basic Acquisition Report); Reston Town Center Design Review Board approval required (adjusted design based on Review Board comments and received approval; revising plat to accommodate changes; will have to update BAR).

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown                  AR = Ahmed Rayyan                  BH = Barry Hickey                  JAR = Andrew Royse                  KCU = Kathy Chu                  MG = Michael Guarino</p>	<p>MM = Mohamed Madih                  MW = Michael Wolfe                  PL = Phan Lien                  RF = Randall Flowers                  SZ = Shahla Zahirieh                  TS = Terrence Steele</p>	<p>WW = Walter Wozniak</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson                  CLK = Carol L. Kresge                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p>MJC = Michael Coleman                  TZ = Tasneem Zore</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)                  BM = Barry McMillen (S)                  BN = Bill Nolan (CE)                  BS = Ben Samiyi (CE)</p>	<p>DTB = Dyar Bakir (CE)                  GH = Greg Harper (S)                  GM = Guy Murdoch (S)                  KC = Karen Conchar (CE)</p>	<p>MK = Mike Knizner (CE)                  MQ = Mannan Qureshi                  NF = Nahid Farsad (CE)                  RB = Rose Barrie (CE)</p>	<p>SL = Sam Lim (CE)                  UM = Ubaid Malik (CE)</p>
--	---	----------------------------	---	---	---	---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**UTILITIES DESIGN BRANCH**

**FUND 102, Federal and State Grants (Bus Shelters)**

**August 2005**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
5 26002G (02312)	HM	Installation of bench North Shore Dr. @ Wainwright Dr. NB (northeast side)		MM	DB		15		12/05	12/05						4/04	1/06	Revised location of site, requiring new federal environmental clearances (NEPA document approved; environmental clearance to start land acquisition obtained); could not provide adequate sight distance with shelter - changed scope to bench installation; design complete; land rights obtained 7/29/05; Reston Association DRB Review Panel approval required; preparing to submit to DRB; federal environmental clearance required before starting construction obtained 9/6/05.
6 26002G (02314)	HM	Installation of bus shelter New Dominion Parkway EB @ Reston Parkway	Green	JAR	MJC	NF/ GM	17		12/04	9/05	3/06		7/06			5/05	5/06	Conducted field review of site; property survey and utility designation complete; design in progress; Reston Town Center Design Review Board approval obtained; land acquisition required (plat complete; ordered title research; BAR complete, but over \$10k value and will require appraisal - sent e-mail to DOT 8/29/05 for determination if project should continue); NEPA document approved 7/29/05; environmental clearance required before initiating land acquisition received 8/18/05.
7 26002G (02405)	L	Installation of bus shelter Telegraph Road @ Pike Road NB (east side)		PL	DB		19		10/04	11/05	5/06		9/06			12/03	7/06	Original survey and utility designation complete; NEPA document approved; environmental clearance to start land acquisition obtained; coordinated with DOT and scope expanded to include sidewalk to provide access to site; additional survey, utility designation, and design complete; land acquisition authorization to begin negotiations issued 12/12/03; met with Supervisor's aide and community representative who requested design changes 2/19/04; coordinating with community on changes and revising design, including a pedestrian safety issue -- changing crosswalk location because of sight distance problem; because of major scope change, additional survey, design, utility designation, and plat revisions required (survey and design changed complete; preparing new plat); new environmental clearances may also be required; revised site plan sent to homeowner's association for review.
8 26002G (02407)	L	Installation of bus shelter South Van Dorn Street @ Crown Royal Drive NB		MM	LG		19		TBD	TBD				4/04	11/03	TBD	Survey, utility designation, and design complete; NEPA document approved; environmental clearance to start land acquisition obtained; utility conflicts with Verizon and FCWA resolved; land acquisition in progress - coordinated design with property owner (authorization to begin negotiations issued 5/03); property owner concerned that shelter plans conflict with rezoning and development plan; coordinated with Supervisor's office; DOT coordinating with proposed rezoning application to obtain a proffer commitment to install the proposed bus shelter (development plan currently going through rezoning process); project on-hold pending the completion of this coordination.	

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 102, Federal and State Grants (Bus Shelters)**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
9 26002G (02409)	L	Installation of bench Franconia Rd @ Westchester St EB		MM	MJC		15				2/04	9/05	1/06			2/03	11/05	Survey, utility designation, and design complete; NEPA document approved; environmental clearance to start land acquisition obtained; additional property research revealed that land acquisition is required; land acquisition in progress (authorization to prepare VDOT Basic Acquisition Report and begin negotiations issued 10/1/03); property owner non-responsive - finally able to contact; property owner's revisions to easement language reviewed by County Attorney's office and forwarded back to property owner.
10 26002G (02412)	L	Installation of bench Franconia Road WB @ Beulah Street		PL			12		1/05	9/05	3/06		7/06			6/05	5/06	Field survey and utility designation complete; design complete; land acquisition required (ordered title research and preparing plat); NEPA document approved 7/29/05; environmental clearance that is required before initiating land acquisition obtained 8/18/05.
11 26002G (02413)	L	Installation of bus shelter Franconia Road EB @ Fleet Drive		PL			17		1/05	9/05	3/06		7/06			6/05	5/06	Field survey and utility designation complete; design complete; easement required (title research ordered; plat prepared; LAD directed 4/20/05, to prepare BAR); NEPA document approved 7/29/05; environmental clearance that is required before initiating land acquisition obtained 8/18/05.
12 26002G (02414)	L	Installation of bus shelter South Van Dorn Street NB @ Castlewellan Drive		PL			17		1/05	TBD	6/06		10/06		8/05	6/05	TBD	Field survey and utility designation complete; design in progress; easement required (finalizing plat); multiple utilities on-site; relocated bus stop to lessen utility conflicts; test holes and survey at new location complete and received estimates for required utility relocations; proceeding to finalized design; NEPA document approved 7/29/05; submitted 8/1/05 for environmental clearance that is required before initiating land acquisition or starting utility relocation work (VDOT disapproved environmental clearance 8/18/05, placing project on hold; preparing response to VDOT to resolve issues).
13 26002G (02501)	M	Installation of bus shelter Route 7 @ South George Mason Dr EB		MM	DB		19				11/03	TBD			5/05	2/04	TBD	Survey, utility designation, and design complete; NEPA document approved; environmental clearance to start land acquisition obtained; attempted to obtain land rights (land acquisition authorized to begin negotiations 5/03; unable to resolve issues regarding easement language); memo to DOT 5/11/05, recommending deletion of project.

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown                  AR = Ahmed Rayyan                  BH = Barry Hickey                  JAR = Andrew Royse                  KCU = Kathy Chu                  MG = Michael Guarino</p>	<p>MM = Mohamed Madih                  MW = Michael Wolfe                  PL = Phan Lien                  RF = Randall Flowers                  SZ = Shahla Zahirieh                  TS = Terrence Steele</p>	<p>WW = Walter Wozniak</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson                  CLK = Carol L. Kresge                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p>MJC = Michael Coleman                  TZ = Tasneem Zore</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)                  BM = Barry McMillen (S)                  BN = Bill Nolan (CE)                  BS = Ben Samiyi (CE)</p>	<p>DTB = Dyar Bakir (CE)                  GH = Greg Harper (S)                  GM = Guy Murdoch (S)                  KC = Karen Conchar (CE)</p>	<p>MK = Mike Knizner (CE)                  MQ = Mannan Qureshi                  NF = Nahid Farsad (CE)                  RB = Rose Barrie (CE)</p>	<p>SL = Sam Lim (CE)                  UM = Ubaid Malik (CE)</p>
--	---	----------------------------	---	---	---	---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH**  
**FUND 102, Federal and State Grants (Bus Shelters)**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
				Name														
14 26002G (02504)	M	Installation of bus shelter Route 7 @ Carlin Springs Rd EB (south side)		PL	LG		19				11/03	9/05	1/06			3/04	11/05	Survey, utility designation, and design complete; NEPA document approved; environmental clearance to start land acquisition obtained; land acquisition in progress (authorization to begin negotiations issued 5/03); property owner submitted revisions to easement agreement (reviewed by Risk Management and incorporated into document and sent back to owner; owner returned with minor changes; final document sent back to owner for signature); project in commercial revitalization zone - installing special shelter which requires VDOT approval (VDOT approved shelter design; submitted foundation design for approval).
15 26002G (02515)	M	Installation of bus shelter Arlington Boulevard EB @ Cherry Street	Yellow	JAR	MJC	DTB/GH	17		12/04	9/05			1/06			5/05	11/05	Property research and utility designation complete; design complete using GIS site plan; easements are not required; NEPA document approved 7/29/05; submitted 8/3/05, for environmental clearance that is required before construction (preparing additional forms required for clearance to be submitted to VDOT).
16 26002G (02516)	M	Installation of bus shelter Leesburg Pike WB @ Forest Drive	Red	TS	CLK	UM/BM	17		3/05	TBD	4/06		8/06		8/05	8/05	TBD	Coordinated with DOT on location of stop; field survey complete; project in design (sight distance issue - attempting to resolve); ordered utility designation; land acquisition required (preparing plat); NEPA document approved 7/29/05; submitted 8/1/05 for environmental clearance that is required before initiating land acquisition (VDOT disapproved environmental clearance 8/18/05, placing project on hold; preparing response to VDOT to resolve issues).
17 26002G (02517)	M	Installation of bus shelter Leesburg Pike EB @ Leesburg Court	Red	TS	CLK	UM/BM	17		2/05	TBD	4/06		8/06		8/05	7/05	TBD	Coordinated with DOT on location of stop; field survey complete; project in design; ordered utility designation; land acquisition required (preparing plat); NEPA document approved 7/29/05; submitted 8/1/05 for environmental clearance that is required before initiating land acquisition (VDOT disapproved environmental clearance 8/18/05, placing project on hold; preparing response to VDOT to resolve issues).
18 26002G (02602)	MV	Installation of bus shelter Belle View Blvd WB @ Fort Hunt Rd (near side)		MM	MJC		19				3/04	9/05	1/06			2/04	11/05	Survey, utility designation, and design complete; stop moved from location in initial federal environmental clearance - new NEPA document approved; environmental clearance to start land acquisition obtained; utility coordination in progress; land acquisition required (authorization to begin land acquisition negotiations issued 11/03); property owner requested changes in easement language that have been reviewed by Risk Management and County Attorney's office; sent documents back to owner.

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**UTILITIES DESIGN BRANCH**  
**FUND 102, Federal and State Grants (Bus Shelters)**

**August 2005**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
19 26002G (02705)	P	Installation of bench Gallows Rd @ Townsend St. SB		MM	DB		15				2/06	2/06	6/06			8/05	4/06	Scope changed from shelter to bench because of site constraints; NEPA document approved; survey, utility designation, and design complete; environmental clearance to start land acquisition obtained 7/18/05; land acquisition authorized 7/18/05 (offer sent to owner); negotiating with Dominion Virginia Power (DVP) on high utility relocation cost.
20 26002G (02716)	HM	Installation of bench Chain Bridge Road WB @ Old Court House Road	Green	JAR	MJC	NF/ GM	12		3/05	9/05						4/05	11/05	Held meeting with WMATA to discuss possible relocation of bus stop (WMATA requested stop remain in original location); survey, utility designation, and design complete; no easement required; NEPA document approved 7/29/05; submitted 8/3/05, for environmental clearance that is required before construction (preparing additional forms required for clearance to be submitted to VDOT).
21 26002G (02717)	P	Installation of bus shelter Leesburg Pike WB @ George Marshall Drive	Orange	SZ	DB	SL/ GM	17		2/05	9/05			1/06			7/05	11/05	Met with WMATA to coordinate possible relocation of stop (WMATA requested stop remain in original location); survey, utility designation, and design complete; no easements required; NEPA document approved 7/29/05; submitted 8/3/05, for environmental clearance that is required before construction (preparing additional forms required for clearance to be submitted to VDOT).
22 26002G (02718)	P	Installation of bus shelter Leesburg Pike EB @ Pimmit Drive	Orange	SZ	DB	SL/ GM	17		2/05	TBD	4/06		7/06		8/05	7/05	TBD	Met with WMATA to coordinate possible relocation of stop (WMATA agreed to move stop); survey complete (problems locating property corners delayed survey completion); utility designation complete; design in progress (design exception for horizontal clearance obtained; requested clear zone waiver from VDOT, but VDOT requested design changes - preparing response to VDOT); land acquisition required (ordered title research; plat complete; BAR complete, but over \$10k value and will require appraisal - sent e-mail to DOT 8/29/05 for determination if project should continue); NEPA document approved 7/29/05; submitted 8/1/05 for environmental clearance that is required before initiating land acquisition (VDOT disapproved environmental clearance 8/18/05, placing project on hold; preparing response to VDOT to resolve issues).
23 26002G (02719)	P	Installation of bus shelter Arlington Boulevard EB @ Prosperity Avenue	Yellow	JAR	MJC	DTB/ GH	17		2/05	9/05	3/06		7/06			7/05	5/06	Met with WMATA to coordinate possible relocation of stop (WMATA agreed to move stop); survey and utility designation complete; design in progress; conflict with gas line - obtained test hole and revised design to avoid gas line relocation; land acquisition required (ordered title research; plat complete; LAD requested 4/13/05, to prepare BAR); NEPA document approved 7/29/05; environmental clearance that is required before initiating land acquisition obtained 8/18/05.

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--



**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**UTILITIES DESIGN BRANCH**

**FUND 102, Federal and State Grants (Bus Shelters)**

August 2005

Project # & Subproj. # Name	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
24 26002G (02720) Gallows Road SB @ Gatehouse Road	P	Installation of bench	Yellow	JAR	MJC	DTB/GH	12		12/04	9/05	3/06		7/06			5/05	5/06	Field survey and utility designation complete; design in progress; land acquisition required (ordered title research; plat complete; LAD requested 4/14/05, to prepare BAR); NEPA document approved 7/29/05; environmental clearance that is required before initiating land acquisition obtained 8/18/05.
25 26002G (02722) Idyl Lane SB @ Idylwood Road	P	Installation of bus shelter	Orange	SZ	DB	SL/GM	17		1/05	9/05	3/06		7/06			6/05	5/06	Field survey and utility designation complete; design complete; land acquisition required (ordered title research; plat and BAR complete); NEPA document approved 7/29/05; environmental clearance that is required before initiating land acquisition obtained 8/18/05.
26 26002G (02801) West Ox Rd @ Legato Rd NB	SP	Installation of bus shelter		MM	TZ		19		10/05	10/05			1/06			11/03	11/05	Survey, utility designation, and design complete; NEPA document approved; environmental clearance to start land acquisition obtained; land acquisition complete 8/18/05; environmental clearance to start construction obtained 9/14/05; preparing construction package.
<b>Total Fund</b>	<b>102</b>	<b>26</b>					<b>435</b>		<b>20</b>		<b>19</b>		<b>21</b>	<b>7</b>				

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak                  AR = Ahmed Rayyan      MW = Michael Wolfe                  BH = Barry Hickey      PL = Phan Lien                  JAR = Andrew Royse      RF = Randall Flowers                  KCU = Kathy Chu      SZ = Shahla Zahirieh                  MG = Michael Guarino      TS = Terrence Steele</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson      MJC = Michael Coleman                  CLK = Carol L. Kresge      TZ = Tasneem Zore                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE)                  BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE)                  BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE)                  BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)</p>
---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 303, County Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
1 009464 West County Family Shelter Trail	SP	1,500 LF 8' Asphalt Trail	Green	KCU	MJC	NF/GM	155		8/05	12/05	4/06		1/07			12/05	12/05	Project scope to provide an asphalt trail along the north side of Route 29 from the proposed family shelter site west to Stringfellow Road; survey and design by Rinker Detwiller via a task order to an annual contract (NTP issued 1/21/05); field survey complete; preliminary design complete and being reviewed; easement from FCPA and BOS will be required; construction of project to be included with the site improvements for the family shelter.
2 009469 (WT002) Raymond Avenue	D	405 LF 5' concrete walkway		MW			87											Property and topographic survey complete; alternative design concepts being evaluated in coordination with the District Supervisor due to limited space and safety considerations.
3 009472 (WT002) Columbia Pike: Government Center to Dowing Street	M	500 LF 5' concrete sidewalk		MW			465	326										Project scope being reviewed; property and topographic survey complete; preliminary alignment plan prepared and citizen meeting scheduled for 10/5/05; coordination with LDS in progress on possible construction escrow funds provided by a developer for the future construction of the walkway; project schedule to be prepared after completion of property owner coordination.
4 009474 (WT001) Cedar Lane Walkway	P	900 LF 5' asphalt walkway		KCU			114											Property and topographic survey complete; citizen meeting conducted 8/30/05; District Supervisor's office coordinating with VDOT on possible screening replacement; project schedule to be prepared after completion of VDOT and property owner coordination.
5 009474 (WT002) Vienna Metro / VA Center Boulevard	P	Illuminated pedestrian crosswalk		KCU			65											DOT coordinating a review to determine the location and impact of a proffered pedestrian signal in this area; property and topographic survey on hold pending the results of the DOT review.
6 009475 (WT002) Tuttle Road Trail	SP	2,100 LF 5' asphalt walkway		MW			174		8/05	3/06	9/06		5/07			4/06	11/06	Survey and design by Rinker Detwiller via a task order to an annual contract; field survey complete; preliminary design in progress; meeting with FCPS being scheduled.
7 009476 (WT001) Compton Road Pedestrian Bridge	SU/S	100 LF 10' pedestrian bridge and 200 LF 8' asphalt trail		KCU			150		6/06	6/06	10/05		7/07			2/07	2/07	Property and topographic survey complete; design by Rinker Detwiller via a task order (approved 9/7/05).
<b>Total Fund</b>	<b>303</b>	<b>7</b>					<b>1,210</b>	<b>326</b>	<b>3</b>		<b>3</b>		<b>3</b>	<b>0</b>				

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 307, Sidewalk Construction**

Project # & Subproj. # Name	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
1 D00448 (PA02) Sunset Hills Road: FC Parkway to Reston Parkway	HM	1100 LF 5' concrete walkway	Red	TS	CLK	UM/BM	250		11/03	10/05	4/06		11/06			5/04	8/06	Funding provided by Plaza America cash proffer contribution; field property and topographic survey complete; design complete (easements plats being prepared); coordination of design with location of existing gas facilities complete and VDOT resolution of a conflict with existing roadway sign obtained; land acquisition required.
2 D00448 (PA05) Sunset Hills Road: Reston Parkway to Wiehle Avenue	HM	1,800 LF 5' concrete walkway 350 LF 8' asphalt trail Signalized pedestrian crossing	Orange	SZ	DB	SL/GM	190		2/04	12/05	9/06		5/07			9/04	11/06	Project funding provided by Plaza America proffer contribution and funds from the Old Reston Avenue roadway improvement project; survey and utility designation complete; finalizing design; extensive utility coordination effort required during the design phase, and is expected to continue through the remainder of the project; land acquisition required; requesting task order for pedestrian signal design.
3 D00448 (PA06) Plaza America: Bus Shelters and Pads along Sunset Hills Road	HM	7 bus shelters and 6 pads		MW		NF/	225		2/04	12/05	8/06		4/07			9/04	11/06	Funding provided by Plaza America proffer contribution; met with DOT to field review sites and discuss changes to scope and site locations on 9/30/03, and 1/21/04; DOT coordinated with Supervisor's office and sent final list of approved site locations on 7/30/04 (scope changed to 7 shelters & 6 pads); 2 shelters and 4pads complete with remaining 5 shelters and 2 pads in design (survey and utility designation complete; easements required).
4 K00447 (KP302) Richmond Hwy. - Environmental Assessment and Clearance	MV/L	Corridor-wide environmental assessment to obtain federal clearance		SZ			50		5/05	12/05						N/A	N/A	Part of a multi-phased project along the Route 1 Corridor (Fort Belvoir to Huntington Metro) with an overall TPE of \$55 million; scope includes a corridor-wide environmental assessment to obtain federal clearance for planned intersection and walkway improvements; funded through a \$500k revenue sharing agreement with VDOT; notice-to-proceed issued to Parsons Transportation Group (PTG) 12/3/04; met with PTG and VDOT 5/4/05, and developed plan of action for environmental submissions; PTG preparing forms and documents for EQ-429 submission to initiate state environmental review.
5 K00447 (RS102) Richmond Hwy. Phase 3 - Intersection Design	MV/L	Design of intersection improvements at the 11 REX (Richmond Highway Express) express bus stops as part of the upgrade from an express bus to a bus rapid transit service					450		TBD	TBD						TBD	TBD	Part of a multi-phased project along the Route 1 Corridor (Fort Belvoir to Huntington Metro) with an overall TPE of \$55 million; design for this phase funded through a \$500k revenue sharing agreement with VDOT; land acquisition and construction to be funded from other funds, including \$2 million in CMAQ money; coordination meetings ongoing; design and project management by the Transportation Design Branch (TDB); see TDB Summary Status Report for current status and schedule information.

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 307, Sidewalk Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
6 K00447 (RS201) Richmond Hwy. Phase 3 - Walkways	MV/L	2 miles of walkways at various locations along the Route 1 corridor.		SZ			700		TBD	TBD						TBD	TBD	Part of a multi-phased project along the Route 1 Corridor (Fort Belvoir to Huntington Metro) with an overall TPE of \$55 million; coordination meetings ongoing; scope includes design, land acquisition, and construction of 2 miles of walkways along Route 1; funded through a \$700k revenue sharing agreement with VDOT; consultant issued notice-to-proceed with survey work 3/8/05; survey complete; evaluating survey to finalize scope of improvement; design contract to be finalized once final scope determined.
7 W00100 (W109) Roberts Road @ GMU	B	1,700 LF 6' asphalt trail		TS	DB	SL/	410	190			12/03	12/05	TBD			TBD	TBD	Project funded for design and land acquisition only; design by annual consultant 95% complete; LAD authorized 6/2/03, to acquire 1-easement (GMU Board has approved agreement and forwarded to Richmond for final approval/processing; coordinating with State Attorney General's office); coordinating with proposed Roberts Road/Braddock Road Intersection Improvements.
8 W00200 (W202) Georgetown Pike	D	2 mile 6-foot stone dust trail (Phase I: 6,000 LF of trail from Applewood Lane to Ad Hoc Road)		RF	BK	NF/	608	377			10/04	10/05	TBD			11/03	TBD	TEA-21 funding approved (\$150K VDOT funds); topographic and property site survey and design complete; historic area assessments report complete and approved by Historic Resources; environmental report complete and approved by VDOT; easement appraisals approved by VDOT and offer letters sent 1/25/05 (1 of 14 easements acquired); project coordination meeting with District Supervisor conducted 5/5/05 (Trail Blazers to assist in resolving property owner easement acquisition issues); VDOT approved Project Agreement for Scenic Byway Grant (NVRC proceeding with Route Feasibility Study); VDOT Supplemental Agreement to utilize the additional enhancement funds (\$200,000) reviewed by County Attorney and comments returned to VDOT 7/5/05.
9 W00200 (W208) Difficult Run Stream Crossing	D	Phase II: 2-Stream Crossings & Channel Stabilization		WW			100		12/02	10/05			3/06			6/03	11/05	DESIGN & CONSTRUCTION BY FCPA (Jenny Pate); Phase I improvements (fair weather stream crossing at Colvin Run) complete; design in progress and addressing easement issues.
10 W00200 (W210) Pimmit Run Stream Valley Improvements	D	3-stepping stone stream crossings, road crossing, & easement acquisition for trail		WW			60				12/05	12/05				TBD	TBD	DESIGN & CONSTRUCTION BY FCPA (Jenny Pate); Negotiations in progress for required easements; project scoping and design to be initiated after the acquisition of the easements; construction scheduled TBD (estimated FY 2007).

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak                  AR = Ahmed Rayyan      MW = Michael Wolfe                  BH = Barry Hickey      PL = Phan Lien                  JAR = Andrew Royse      RF = Randall Flowers                  KCU = Kathy Chu      SZ = Shahla Zahirieh                  MG = Michael Guarino      TS = Terrence Steele</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson      MJC = Michael Coleman                  CLK = Carol L. Kresge      TZ = Tasneem Zore                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE)                  BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE)                  BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE)                  BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)</p>
---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 307, Sidewalk Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
11 W00200 (W212) Walker Road Phase I	D	6-foot stone dust trail (Phase I: 2,300 LF of trail north of Village Center to Arnon Chapel Road, and 200 LF south of Village Center at Verizon property)		RF	BK	NF/	350			10/04	10/05	TBD				11/03	TBD	TEA-21 funding approved (\$200K in VDOT funds); topographic and property site survey and design complete; general citizen meeting conducted 5/20/03; VDOT review comments; historic area assessments report complete and approved by Historic Resources; environmental report complete and approved by VDOT; easement appraisals approved by VDOT and offer letters sent 1/25/05 (0 of 6 easements acquired); project coordination meeting with District Supervisor conducted 5/5/05 (Trail Blazers to assist in resolving property owner easement acquisition issues).
12 W00300 (W304) Wiehle Avenue Walkway	HM	700 LF 5' walkway		MG	BK		300			4/02	12/05					7/99	TBD	Design (including landscaping plan) and geotechnical engineering report complete and building permit obtained; easement negotiations in progress (9/03 - condo association president requested changes in easement areas which could not be accommodated); homeowners association agreed in principle to grant easement contingent upon modifications to County easement language; Risk Management reviewed requested changes and documents sent back to property owner - negotiations continue to resolve all outstanding issues; District Supervisor's office actively involved in resolving the outstanding easement acquisition issues.
13 W00300 (W305) Fox Mill Rd. @ John Milton Dr.	HM	800 LF 6' walkway		KF			100											Project originally placed on-hold pending the installation of a turn lane on Fox Mill Road by VDOT; proposed turn lane to be designed and constructed by the County, and will include the installation of a walkway funded by Project W00300 (W305 and W306); design and project management by the Transportation Design Branch (TDB); see TDB Summary Status Report (Project 006617, Fox Mill Road at Reston Parkway, Fund 300 Countywide Roadway Improvement Fund) for current status and schedule information.
14 W00300 (W306) Reston Parkway @ Fox Mill Road	HM	250 LF sidewalk		KF			55											Project originally placed on-hold pending the installation of a turn lane on Fox Mill Road by VDOT; proposed turn lane to be designed and constructed by the County, and will include the installation of a walkway funded by Project W00300 (W305 and W306); Design and project management by the Transportation Design Branch (TDB); see TDB Summary Status Report (Project 006617, Fox Mill Road at Reston Parkway, Fund 300 Countywide Roadway Improvement Fund) for current status and schedule information.

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak                  AR = Ahmed Rayyan      MW = Michael Wolfe                  BH = Barry Hickey      PL = Phan Lien                  JAR = Andrew Royse      RF = Randall Flowers                  KCU = Kathy Chu      SZ = Shahla Zahirieh                  MG = Michael Guarino      TS = Terrence Steele</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson      MJC = Michael Coleman                  CLK = Carol L. Kresge      TZ = Tasneem Zore                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE)                  BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE)                  BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE)                  BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)</p>
---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 307, Sidewalk Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		Bid Open		Remarks	
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr	On Hold	Orig		Curr
15 W00300 (W307) Plaza America Walkway	HM	500 LF 5' concrete walkway		SZ	BK		166		1/05	TBD			12/05		8/05	4/03	TBD	Funding provided by Hunter Mill Contingency as a condition of an agreement (Governors Opportunity Fund) for the development of the Bae System site that the County will provide the funding for a walkway connection to the Plaza America Shopping Center; based on coordination with the Economic Development Authority, the County will design and construct the proposed walkway; survey and design, utility recertification complete (extensive utility coordination required including coordinating with MFN on utility relocation), and all easements acquired and VSMP permit issued 8/15/05; project on-hold 8/4/05, due to major Dominion Virginia Power (DVP) project that will impact the construction of the proposed sidewalk.
16 W00300 (W308) Clarks Crossing Road Walkway	HM	250' 8-foot asphalt trail		SZ	TZ		68				5/04	TBD			3/05	12/02	TBD	Survey and design complete; project scope increased by District Supervisor to provide an extension of the trail across 2 adjacent properties; land acquisition authorized 12/03 to acquire 2 easements; Park Authority easement obtained; addressed homeowner request for changes to easement document (property owner unresponsive); project on-hold pending the completion of the District Supervisor's ongoing coordination with the property owner to resolve outstanding issues; utility conflict with Cox (will authorize relocation work once easements are obtained).
17 W00300 (W311) Beulah Road Trail Feasibility Study	HM	Trail feasibility study		AR			80		12/05	12/05						N/A	N/A	Enhancement grant funds approved to prepare a trail feasibility study, including preliminary engineering survey, along Beulah Road in the vicinity of the Meadows Lark Gardens Regional Park; VDOT provided signed Project Agreement and authorization to proceed with work on 11/3/04; initial citizen's meeting conducted 12/14/04; field survey work complete; additional \$10k County General Funds (Fund 303, Hunter Mill District discretionary funds) approved 6/05 as a source of matching funds in lieu of the value of donated easements.
18 W00400 (W408) Harrison Lane	L	1,400 LF 6' asphalt trail		MM	JR	KC/	355						5/03	7/03		8/02	2/03	Original trail construction 100% complete; addressing a ground water problem that has occurred after the completion of the project; engineering investigation and geotechnical assessment complete to define the source of and provide a design solution to address a ground water problem; design modifications to be performed by Patton Harris and Rust via a task order to a FCPA annual design contract (task order proposal approved 8/23/05).

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown                  AR = Ahmed Rayyan                  BH = Barry Hickey                  JAR = Andrew Royse                  KCU = Kathy Chu                  MG = Michael Guarino</p>	<p>MM = Mohamed Madih                  MW = Michael Wolfe                  PL = Phan Lien                  RF = Randall Flowers                  SZ = Shahla Zahirieh                  TS = Terrence Steele</p>	<p>WW = Walter Wozniak</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson                  CLK = Carol L. Kresge                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p>MJC = Michael Coleman                  TZ = Tasneem Zore</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)                  BM = Barry McMillen (S)                  BN = Bill Nolan (CE)                  BS = Ben Samiyi (CE)</p>	<p>DTB = Dyar Bakir (CE)                  GH = Greg Harper (S)                  GM = Guy Murdoch (S)                  KC = Karen Conchar (CE)</p>	<p>MK = Mike Knizner (CE)                  MQ = Mannan Qureshi                  NF = Nahid Farsad (CE)                  RB = Rose Barrie (CE)</p>	<p>SL = Sam Lim (CE)                  UM = Ubaid Malik (CE)</p>
--	---	----------------------------	---	---	---	---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 307, Sidewalk Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
19 W00400 (W409) North Kings Highway Illuminated Cross Walk	L	Illuminated cross walk on North Kings Hwy. opposite Huntington Metro Station		MM			60		9/04	10/05			7/06			10/04	1/06	Pilot project to evaluate the feasibility of illuminated crosswalks; project delayed due to coordination with adjacent site development (crosswalk can proceed at original location); project design updated, WMATA letter of permission received 4/7/05, in lieu of a formal permit and VDOT permit obtained; construction package prepared; negotiations ongoing with Centennial to reduce the costs to construct project (via a County purchase order).
20 W00500 (W501) Columbia Pike Phase II	M	600 LF 8' walkway and installation of a bus shelter eastbound lane Columbia Pike at Powell Lane.		MG	LG	SL/	400	360			2/01	12/05				7/99	TBD	Land Acquisition Division authorized to proceed with easement acquisition; updated appraisals obtained and approved by VDOT; offer letters sent 5/5/03; unable to resolve issues with property owners; briefed District Supervisor on status 5/19/05; met again with condominium board 7/12/05; condo board now willing to negotiate, and we are preparing package with additional information they requested; construction of the Phase II section of trail contingent upon the identification of additional funds (DOT applied for CMAQ funds to complete project); trail project to provide for the construction of the proposed bus shelter.
21 W00500 (W505) Old Columbia Pike Elmdale Rd.	M	700 LF 6' walkway		TS			290	272							8/03	TBD	TBD	Funding for design only; survey and design (including geotechnical investigation and design for 2 pedestrian bridges) complete; citizen's meeting conducted (easements will be required); additional funding required.
22 W00600 (W606) Rt. 1 at Quander Rd.	MV	1175 LF 5' walkway		TS			152	85			11/02	TBD			10/02	8/99	TBD	Land acquisition on-hold pending coordination with a proposed development plan that impacts project (second submission of development plan includes a walkway along the site frontage); coordination ongoing with LDS to ensure proper tie in is available to off site walkway segment and the developer provides the easements required for the County to construct the proposed trail connection.
23 W00600 (W612) Mt. Vernon High School	MV	950 LF 6' asphalt trail		MG			160	145	10/02	TBD					12/04	TBD	TBD	Project funded for design only; survey and design by annual design consultant; citizen's meetings to present preliminary design complete; coordinating with District Supervisor's office to determine if final design should proceed based on issues raised at the citizen's meetings.
24 W00600 (W613) Mason Neck Trail - Segment II	MV	2.3 miles of 8' asphalt trail		JAR	BK	BN/	1,200	1,000	7/03	4/06	5/07					TBD	TBD	Funded for design and land acquisition only; community has elected to proceed with single trail concept and to delete the parallel equestrian trail (2-horse crossings to be provided); coordination ongoing with the NVRPA on trail alignment at golf course; final design in progress (70% plans received 8/2/05, and being reviewed; annual consultant has prepared wetlands and environmental review reports; historic report approved by Historic Resources; environmental report submitted to VDOT for approval (addressing major VDOT comments); WSSI proceeding with the Phase I Archeological Study.

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 307, Sidewalk Construction**

Project # & Subproj. # Name	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
25 W00600 (W614) Ferry Landing Road & Old Mt. Vernon Road Walkway	MV	750' 6-foot asphalt trail	Red	TS	CLK	UM/BM	120		9/05	9/05			12/05			7/04	10/05	Topographic, property survey, and design complete, VDOT permit obtained and all easements acquired 8/10/05; construction package being prepared.
26 W00700 (W705) Woodford Rd. at Wolfrap Rd.	P	150 LF 6' walkway replacement		MM	CLK		33		12/98	12/05	4/06		9/06			6/99	6/06	Funding approved for replacement of an existing walkway; site survey, utility designation, and geotechnical engineering report complete; developed alternate design to further reduce steep slopes along walkway; HOA supports project; easement required (to be granted at no cost to County); LAD directed 7/1/05, to obtain title report.
27 W00700 (W709) Jefferson Avenue	P	450 LF 4' walkway	Green	RF	MJC	NF/GM	71						11/05	10/05		3/01	9/05	CMD authorized 7/26/05, to proceed to construct the project via the annual contractor; construction Notice to Proceed issued 9/5/05.
28 W00700 (W719) Lido Place Walkway	P	600' 4 foot sidewalk		MM			73		11/05	11/05						12/05	12/05	Property and topographic survey and utility designation complete; design in progress; alternative design concepts being evaluated in coordination with the District Supervisor due to limited space and safety considerations; meeting with District Supervisor conducted on 8/18/05, to review design alternatives.
29 W00800 (W809) Union Mill Road Trail Upgrade	SP	Upgrade of existing trail		MM			102		TBD	TBD						TBD	TBD	Upgrade of an existing trail along Union Mill Road, currently maintained by the Little Rocky Run Home Owners Association, to current standards and acceptance of maintenance by the County; Project Agreement approved and VDOT authorized proceeding with design; preliminary survey work to locate property lines/existing trail complete; preliminary design initiated to define design parameters for presentation to VDOT for approval; coordination meeting with HOA conducted 7/28/05; project schedule to be provided after completion of an agreement of design parameters with VDOT and the community.
30 W00900 (W903) Rt. 29/66 Underpass	SU	1800 LF 8' asphalt trail, including crossing under I-66 overpass		KF			726											Design and project management by the Transportation Design Branch (TDB); See TDB Summary Status Report (Miscellaneous Funded Projects) for current status and schedule information.
31 W01000 (W003) Tysons Bus Stop Walkways	P	490 LF of sidewalk and appurtenances at 3 sites identified by DOT.	red	MM	-	--/	47											Remaining funds be used to provide access improvements at two bus stops located along the west side of Route 123 as part of the Chain Bridge Road Sidewalk project (design and project management by the Transportation Design Branch (TDB); see TDB Summary Status Report - Project 4YP016, Fund 304 Primary & Secondary Road Bond Construction - for current status and schedule information).

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)					
--	--	--	--	--	--	--	--	--	--	--	--



**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH**  
**FUND 307, Sidewalk Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
32 W01000 Rte 1 Bus Stop Walkways	(W004)	MV	red	TS	-	--/	30											Remaining funds be used to address a portion of the pedestrian access improvements being implemented along Route 1 as part of the Richmond Highway Public Transportation Initiative (see Project K00447 (RS201), Fund 307 Sidewalk Construction, for current status and schedule information).
<b>Total Fund</b>	<b>307</b>	<b>32</b>					<b>7,981</b>	<b>2,429</b>	<b>16</b>	<b>13</b>	<b>13</b>	<b>5</b>						

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele</p>	<p><b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass</p>	<p><b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)</p>
--	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**UTILITIES DESIGN BRANCH**

**August 2005**

**FUND 308, Public Works Construction, Roads & Misc. Projects**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
1 HCD (HC41) Fairhaven Subdivision Phase 7	MV	1,500 LF road improvements		MM	MJC	DTB/	1,200					9/05	10/05		7/95	11/04	Construction NTP issued 2/7/05; construction 70% complete.	
2 HCD (HC51) Huntington Fence Replacement	MV	1,875 LF 6' high board fence replacement		TS	MJC		100		8/05	9/05			12/05		7/00	10/05	LAD complete (38 of 62 easements acquired and recorded 5/26/04); HCD advised to discontinue efforts to obtain outstanding easements; additional funds (\$60,000) required to complete construction at location of acquired easements due to the extended difficult easement acquisition process (required funding identified by HCD); P&DD preparing construction package.	
3 V00000 (VR34) I-Street	MV	180 LF road improvements	Red	TS	CLK	UM/ BM	36		6/98	12/05					N/A	N/A	Preliminary punch list developed with VDOT; VDOT has verbally advised that they will accept prior BOS resolution for incorporation of this road into the State Secondary System; coordination with VDOT ongoing to finalize this understanding.	
4 V00000 (VR35) Woodburn Access Road	P	850 LF road improvements	Green	MW	MJC	NF/ GM	160		2/99	TBD				4/03	4/99	TBD	Project survey, utility designation, and geotechnical investigation complete; based on coordination with INOVA Fairfax Hospital construction deferred to avoid impact to ongoing INOVA parking structure construction.	
5 V00001 (V185) Allen Street	P	780 LF road improvements		MM	MJC	DTB/	577					12/04	9/04		3/01	3/04	Construction 100% complete (addressing punch list items); administrative processing for acceptance of road by VDOT in progress (submitted paperwork to VDOT 10/29/04; utility checklist approved; preparing final package for VDOT).	
6 V00001 (V188) Abbott Lane	P	380 LF road improvements		MW			52		9/97	2/06			6/06		10/97	3/06	Design in progress; updated survey in progress (scheduled completion 9/16/05); coordination with VDOT in progress to conduct a joint site inspection to define scope of corrective work; no land acquisition is anticipated; construction contingent upon availability of FCRMIP funds after the completion of the project design.	
7 V00001 (V190) Silverleaf Drive	SP	700 LF road improvements		MW			75		2/99	4/06	8/05		12/06		4/99	9/06	VDOT punch list items obtained, geotechnical investigation complete, and preliminary VDOT comments on pavement design received; project in design; coordination with VDOT in progress to conduct a joint site inspection to define scope of corrective work and possibly additional geotechnical investigation of pavement structure; updated survey in progress (scheduled completion 9/9/05); land acquisition may be required; construction contingent upon availability of FCRMIP funds after the completion of the project design.	
<b>Total Fund</b>	<b>308</b>	<b>7</b>					<b>2,200</b>		<b>5</b>	<b>1</b>		<b>5</b>	<b>1</b>					

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown                  AR = Ahmed Rayyan                  BH = Barry Hickey                  JAR = Andrew Royse                  KCU = Kathy Chu                  MG = Michael Guarino</p>	<p>MM = Mohamed Madih                  MW = Michael Wolfe                  PL = Phan Lien                  RF = Randall Flowers                  SZ = Shahla Zahirieh                  TS = Terrence Steele</p>	<p>WW = Walter Wozniak</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson                  CLK = Carol L. Kresge                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p>MJC = Michael Coleman                  TZ = Tasneem Zore</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)                  BM = Barry McMillen (S)                  BN = Bill Nolan (CE)                  BS = Ben Samiyi (CE)</p>	<p>DTB = Dyar Bakir (CE)                  GH = Greg Harper (S)                  GM = Guy Murdoch (S)                  KC = Karen Conchar (CE)</p>	<p>MK = Mike Knizner (CE)                  MQ = Mannan Qureshi                  NF = Nahid Farsad (CE)                  RB = Rose Barrie (CE)</p>	<p>SL = Sam Lim (CE)                  UM = Ubaid Malik (CE)</p>
--	---	----------------------------	---	---	---	---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH  
FUND 313, Trail Construction**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
1 002062 Hillside Road Trail	SP	Phase III: 170 LF pedestrian bridge and 200 LF of 6-foot trail		RF	JR	RB/	348						11/04	8/05		11/97	7/04	Phase III Section: Construction complete including VDOT permit release.
<b>Total Fund</b>	<b>313</b>	<b>1</b>					<b>348</b>		<b>0</b>	<b>0</b>			<b>1</b>	<b>0</b>				

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak                  AR = Ahmed Rayyan      MW = Michael Wolfe                  BH = Barry Hickey      PL = Phan Lien                  JAR = Andrew Royse      RF = Randall Flowers                  KCU = Kathy Chu      SZ = Shahla Zahirieh                  MG = Michael Guarino      TS = Terrence Steele</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson      MJC = Michael Coleman                  CLK = Carol L. Kresge      TZ = Tasneem Zore                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE)                  BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE)                  BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE)                  BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)</p>
---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**UTILITIES DESIGN BRANCH**  
**FUND 402, Sewer Construction Improvements**

**August 2005**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
1 X00824 (M050) Pine Ridge	B	952 LF 8-inch sanitary sewer		WW			247					TBD	TBD	12/95	7/95	TBD	All easements acquired; one additional prepayment of availability fee required (5 properties with 2 payments received from locations with non-failing systems); DPWES and HCD attempts to obtain this payment unsuccessful; follow-up citizen's letter to obtain the payment sent 6/05.	
2 X00825 (K007) Sunny View Subdivision	MV	520 LF 8-inch sanitary sewer		WW			151					TBD	TBD	11/97	1/96	TBD	Design complete; 50% prepayment of the availability fee not satisfied (4 properties impacted with 0 payment received); Department of Health assisting in the attempts to obtain the required number of prepayments; follow-up letter to citizens to sent 6/05 requesting payment of availability fee.	
3 X00826 (D014) Old Court House/Besley Road E&I	HM	550 LF 8-inch sanitary sewer to serve 6 dwellings	Blue	MM	DB	RB/GH	175		1/03	9/05	7/06			5/07		10/03	1/07	Initial citizen opposition encountered which required extensive follow-up coordination including the Health Department reevaluation of the area; project scope and alignment issues resolved; site survey and preliminary design prepared (plan review in process); LAD directed to prepare title reports for properties where easements will be required (plats prepared and being reviewed).
4 X00826 (D015) Laurel Ridge Road	HM	1,000 LF 8-inch sanitary sewer	red	JAR	DB	MK/	274		9/05	9/05						10/03	10/05	Design complete, all easements acquired, all septic tank abandonment payments received and VSMP permit issued 8/15/05; CMD authorized 9/2/05 to proceed with construction (anticipated construction bid opening 10/25/05).
5 X00826 (D016) Portland Place	D	2,800' 8-inch sanitary sewer		MM	DB		722		12/02	TBD						9/03	TBD	Project site survey complete; design in progress (design 60% complete); coordination in progress with District Supervisor to expand project scope to include additional properties with potentially failing septic systems; easements required; project schedule to be prepared after scope of project has been defined.
6 X00826 (D017) Alps Drive	D	1,300 LF 8-inch sanitary sewer	Yellow	JAR	MJC	DTB/GH	305				5/05	1/06	10/06			3/05	7/06	Topographic and property survey complete; initial citizen's meeting conducted and design in progress; LAD authorized 1/18/05, to acquire the required 3 easements (appraisals complete and offer letters sent 5/05); PDD preparing additional easement plat due to alignment change requested by Wastewater Planning; utility coordination in progress (arrangements finalized to adjust conflicting water and telephone facilities).
7 X00826 (E004) River Oaks	D	12,000 LF 8-inch sanitary sewer and 87 grinder pumps.		RF	MJC	MK/	3,900				4/05	12/05				4/06	4/06	LAD directed 6/25/04, to acquire Sanitary Sewer Grinder Pump Easements and Maintenance Agreements (62 of 87 agreements obtained) and off site easements (2 of 5 acquired); meeting with citizens impacted by grinder pumps conducted 7/13/04; Value Engineering study conducted 12/15/04; lateral spur authorization letter sent 2/3/05; 5 additional availability fee prepayments required before construction authorization.

**CAP Project Assignments**

<b>Planning &amp; Design Division (PDD)</b> <b>Project Manager</b> AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak AR = Ahmed Rayyan      MW = Michael Wolfe BH = Barry Hickey      PL = Phan Lien JAR = Andrew Royse      RF = Randall Flowers KCU = Kathy Chu      SZ = Shahla Zahirieh MG = Michael Guarino      TS = Terrence Steele			<b>Land Acquisition Division (LAD)</b> <b>Land Acquisition Agent</b> BK = Bob Knutsson      MJC = Michael Coleman CLK = Carol L. Kresge      TZ = Tasneem Zore DB = Dianne Barnes JR = James Ratliff LG = Lisa Glass			<b>Construction Management Division (CMD)</b> <b>Construction Engineer (CE)</b> <b>Surveyor (S)</b> BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE) BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE) BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE) BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)			
--	--	--	--	--	--	--	--	--	--

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**UTILITIES DESIGN BRANCH**  
**FUND 402, Sewer Construction Improvements**

Project # & Subproj. #	Dist.	Project Description	Team	CAP Assignment			Est TPE (\$K)	Fut. (\$K)	Design		Land Acq.		Constr.		On Hold	Bid Open		Remarks
				PDD	LAD	CMD (CE/S)			Orig	Curr	Orig	Curr	Orig	Curr		Orig	Curr	
8 X00826 (E005) Saigon Subdivision	D	4,600 LF 8-inch sanitary sewer and 20 grinder pumps.		JAR	MJC		2,530	1,770	5/06	5/06	5/07		12/08			11/07	11/07	Feasibility study and site survey complete and design in progress (first submission 30% plans being reviewed); meetings with property owners on proposed grinder pump locations in progress.
9 X00826 (EI01) Piney Run Drive	L	1,450 LF 8" sanitary sewer		KCU			381											Funds approved at the FY 2005 Third Quarter Budget Review; project to provide sanitary sewer service to 9 houses; surveys provided house elevations and project scope being reviewed; coordinating with off site property owners to develop alignment plan (general citizen's meeting being scheduled); project schedule to be prepared after completion of property owner coordination.
10 X00826 (EI02) Stryker Avenue	HM	2,000 LF 8" sanitary sewer, pump station, and 600 LF 4" force main		KCU			665											Project scope being reviewed; possible relocation of a conflicting gas main may increase project funding requirements; project schedule to be prepared once project scope is finalized and coordination with property owners complete
11 X00826 (F017) Langley Forest	D	1,000 LF 8-inch sanitary sewer	Orange	SZ	DB	SL/GM	279		11/04	11/05	6/06		6/07			9/05	12/06	Citizen's meeting conducted; survey and utility designation complete; design in progress; easements required.
12 X00826 (I036) Falls Hill Subdivision	P	1,200 LF 8-inch sanitary sewer	red	TS	BK	UM/BM	347						12/05	12/05		5/03	4/05	Construction NTP issued 8/9/05; property owner issues on proposed tree removal addressed.
13 X00826 (M058) Glenbrook Road	P	1,000' 8-inch sanitary sewer	Red	TS	CLK	UM/BM	315		7/04	12/05	6/06		6/07			3/05	12/06	Citizen's meeting conducted; survey and utility designation complete; design in progress; second citizen's meeting conducted 3/28/05; LAD coordinating with County Attorney on the use of a combined sanitary sewer/storm sewer easement; revised alignment prepared and coordination ongoing to determine scope of site restoration to address existing storm drainage issues.

**Total Fund 402 13 10,291 1,770 6 6 8 2**

**CAP Project Assignments**

<p><b>Planning &amp; Design Division (PDD)</b>  <b>Project Manager</b>                  AB = Alex Brown      MM = Mohamed Madih      WW = Walter Wozniak                  AR = Ahmed Rayyan      MW = Michael Wolfe                  BH = Barry Hickey      PL = Phan Lien                  JAR = Andrew Royse      RF = Randall Flowers                  KCU = Kathy Chu      SZ = Shahla Zahirieh                  MG = Michael Guarino      TS = Terrence Steele</p>	<p><b>Land Acquisition Division (LAD)</b>  <b>Land Acquisition Agent</b>                  BK = Bob Knutsson      MJC = Michael Coleman                  CLK = Carol L. Kresge      TZ = Tasneem Zore                  DB = Dianne Barnes                  JR = James Ratliff                  LG = Lisa Glass</p>	<p><b>Construction Management Division (CMD)</b>  <b>Construction Engineer (CE)</b>  <b>Surveyor (S)</b>                  BG = Bruce Goudarzi (CE)      DTB = Dyar Bakir (CE)      MK = Mike Knizner (CE)      SL = Sam Lim (CE)                  BM = Barry McMillen (S)      GH = Greg Harper (S)      MQ = Mannan Qureshi      UM = Ubaid Malik (CE)                  BN = Bill Nolan (CE)      GM = Guy Murdoch (S)      NF = Nahid Farsad (CE)                  BS = Ben Samiyi (CE)      KC = Karen Conchar (CE)      RB = Rose Barrie (CE)</p>
---	---	---

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH  
FUND 300, Roadway Improvements Funds**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction					On Hold	Remarks
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award	Est Comp		
												Orig	Curr					
006616 Gallows Road/Annandale Road/Hummer Road	M/P	Addition of left-turn lanes at all four approaches and traffic signal modifications.	FR JR NF	2,550		06/01	10/02	12/03	1/03	6/03	5/04	08/02	08/04	09/04	11/04	11/05		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction is 75% complete.
006617 Fox Mill Road @ Reston Parkway	HM	Add eastbound lane on Fox Mill Road to accommodate dual left-turn lanes. Add 1050' trail along Fox Mill Road and Reston Parkway.	KF CLK	400	150	N/A	12/04	10/05	8/05	8/05	3/06	08/05	04/06	05/06	07/06	02/07		Additional \$150K is available from Fund 307, Sidewalk Construction. Final comments received 9/6/05. Land Acquisition authorization was given on 8/15/05. Comments are being addressed for submission to VDOT for permit.
006618 Fairfax County Parkway/Sunrise Valley Drive	HM	Addition of dual left-turn lane on NB Fairfax County Parkway.	TM	125		N/A	09/05	01/06	11/05	12/05	6/06	07/06	07/06	08/06	09/06	12/06		Intermediate design plans submitted to VDOT 9/7/05. Awaiting comments.
<b>Total Fund</b>				<b>3,075</b>	<b>150</b>													

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 301, Contributed Roadway Improvement Fund**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks				
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp			
												Orig	Curr								
007701 Route 50 Interchange/ Waples Mill Road	SP/P	Design and construction of at-grade improvements.	MGH BK BS	4,010		10/02	07/03	10/04	4/04	N/A	10/04	04/04	04/05	05/05	06/05	08/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Utility relocations are complete. Notice-to-proceed issued 8/1/05. Roadway open cut and noise variance requests have been requested.			
007702 Tall Timbers Drive	SP	Construction of 700' of roadway connecting existing portions of Tall Timbers Drive.	LM	1,000	900	TBD	TBD	TBD	N/A	N/A	N/A	TBD	TBD	TBD	TBD	TBD		Working with developer's consultant to obtain existing design/survey information.			
008801 Stone Road	SU	Construct a raised median from Rte. 29 Lee Highway to Billingsgate Lane, widen roadway from Billingsgate/Battery Ridge Lane to Awbrey Patent Drive, and install a traffic signal at Stone Road and Billingsgate/Stone Path intersection.	BA LG	1,005		11/02	10/04	10/05	8/05	8/05	3/06	03/03	05/06	06/06	08/06	08/07		Public meeting scheduled for 10/5/05, to present plans. Land Acquisition authorization given 8/9/05.			
008802 Clifton Road	SP/SU	Design and construction of a 4-lane roadway from Lee Highway to Braddock Road for a total of approximately 2,500 LF.	JMR KC	5,279		01/02	07/02	11/03	11/02	12/02	7/03	08/03	03/04	04/04	05/04	12/05		Construction is 77% complete.			
008803 Lee Highway (Route 29) Widening	SU	Widening segments along Lee Highway from Shirley Gate Road to Old Centreville Road from 4 to 6 lanes.	KF	3,500		07/05	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		Estimated TPE is for design only. Schedule will be determined following completion of preliminary design review. Preliminary design submitted 7/28/05. Scoping meeting being held this month. Awaiting comments.			
009913 Route 123	P	Widening Dolley Madison Blvd. to six lanes from I-495 to Dulles Toll Road.	N/A LG BG	8,946		02/00	02/00	11/00	11/00	11/00	3/01	12/00	12/00	03/01	04/01	07/02		Construction is complete. Surveys is preparing a composite plat. Finalizing Form 1 package for submission to Mapping for GIS sketches.			
<b>Total Fund</b>				<b>23,740</b>	<b>900</b>																

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
006495 Wiehle Avenue, Ph. II	HM/D	Four lane road from Fx. Co. Parkway to Reston Avenue.	MGH BK NF	7,933		03/89	07/90	10/98	3/98	3/98	10/98	02/99	04/99	05/99	06/99	04/00		Construction is complete. Utility check list approved by VDOT 1/5/05. Form 1 submitted 6/3/05. Comments received. Preparing final submittal package. Mapping is preparing GIS sketches.
006495 Wiehle Avenue, Ph. III	D	Four lane road from Dranesville Road to Fx. Co. Pkwy.	MGH BK NF	7,933		03/89	07/90	08/00	11/99	11/99	6/00	07/00	02/01	03/01	04/01	08/02		Construction is complete. Utility check list submitted to VDOT 6/2/05. Comments received. Composite plat received from surveys. Mapping is preparing GIS sketches. Sanitary sewer as-built approved 7/14/05.
064103 S. Van Dorn St./I-95, Phase II	L	Design and construct a ramp from northbound S. Van Dorn St. to eastbound I-95.	MGH	11,300		07/94	01/96	09/97	N/A	N/A	N/A	12/97	01/98	01/98	02/98	01/99		Construction is complete. Form 1 being prepared for submission to VDOT. DOT is currently coordinating with Survey Branch.
064228 Route 29/Bull Run Post Office Road	SU	Install right turn-lane on southbound and left-turn on northbound Route 29, improve alignment and provide turn lanes for Bull Run Post Office Road	FR LG DTB	1,433		02/02	11/02	12/03	6/03	7/03	2/04	06/02	08/04	09/04	10/04	06/05		Construction substantially complete. Awaiting VDOT inspection. Traffic signal work by VDOT is complete.
064231 Leesburg Pike	P	Addition of third lane from Pimmit Drive to Idylwood Road.	FR JR BG	1,490		02/01	10/01	12/03	6/02	1/02	5/03	06/02	09/04	10/04	11/04	09/05		Construction is 80% complete.
064232 Shawnee Road	M	Reconstruction of approximately 1,330 ft. of Shawnee Road north of Cherokee Avenue for VDOT acceptance.	N/A BK DTB	710		N/A	02/02	10/02	6/02	N/A	1/03	03/03	03/03	04/03	05/03	10/03		Construction is complete. Utility check list approved by VDOT on 12/07/04. Form 1 submitted to VDOT for first street acceptance submission 9/15/05.
064233 Spring Hill Road	P	Widening Spring Hill Road between Route 7 and International Drive.	MGH LG	7,700		N/A	07/02	09/03	12/03	8/04	10/05	08/03	10/06	11/06	12/06	12/07		Funding provided by VDOT (anticipated revenue) in accordance with its 6-year plan. Traffic signal plans and the early warning flashing signal design was approved by VDOT. The retaining wall analysis is in progress. Land acquisition public hearing scheduled 9/12/05.

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	



**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction					On Hold	Remarks
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award	Est Comp		
												Orig	Curr					
064234 Mt. Vernon Memorial Highway/Route 1	MV	Additional left turn-lane from northbound Mt. Vernon Memorial Highway to U.S. Route 1 including traffic signal modification.	JMR MJC NF	390		07/03	N/A	03/05	4/04	N/A	7/05	02/04	08/05	08/05	09/05	02/06		Widening to accommodate the additional turn lane and utilize the existing storm structures. Bid opening held on 8/23/05. Construction contract to be noted by BOS on 9/26/05.
064235 Route 50/Annandale Road	M	Add a westbound dual left turn-lane from Route 50 to Annandale Road.	MGH	1,750		12/03	03/04	02/05	N/A	N/A	N/A	02/05	08/05	09/05	11/05	05/06		Utility relocations are complete. VDOT permit received 7/11/05. Authorized for construction bid advertisement on 8/11/05. Bid opening is scheduled for 9/27/05.
064237 Roberts Road/ Braddock Road	B	Additional right turn-lane from southbound Roberts Road to Braddock Road.	MH DB	370		07/03	N/A	11/04	TBD	TBD	TBD	07/04	TBD	TBD	TBD	TBD	07/04	Final construction plans completed. Final signal plans forwarded to VDOT on 6/23/04. This project requires land rights and an easement from George Mason University (GMU) for utility relocation work. Due to conflict with George Mason Housing Project, GMU is working with Verizon to underground utilities. Also, GMU's consultant is working to redesign the area around housing project.
064239 Balls Hill/Old Dominion Drive	D	Addition of SB right turn-lane on Balls Hill Road.	TM	150		N/A	02/05	08/05	N/A	N/A	N/A	TBD	TBD	TBD	TBD	TBD		Project is part of the Governor's Congestion Relief Program, funded by VDOT. UFI held 7/26/05. VDOT permit was received on 8/24/05. Construction schedule to be determined once environmental documents are approved.
064240 Leesburg Pike at Glen Carlyn Road	M	Extend left turn-lane on EB Leesburg Pike.	JMR	100		N/A	10/04	02/05	N/A	N/A	N/A	TBD	TBD	TBD	TBD	TBD		Project is part of the Governor's Congestion Relief Program, funded by VDOT. VDOT permit received on 2/15/05. Construction schedule to be determined once environmental documents are approved.
064241 Beauregard Street Median	M	Install raised median on Beauregard Street from Route 236 to North Chamblis Street.	FR	100		N/A	N/A	01/05	N/A	N/A	N/A	TBD	TBD	TBD	TBD	TBD		Project is part of the Governor's Congestion Relief Program, funded by VDOT. Agreement approved by the BOS on 3/29/04. VDOT permit received. Construction schedule to be determined once environmental documents are approved.
064242 West Ox Road/Monroe Street	HM	Eastbound left turn-lane from West Ox Road to Monroe Street.	KF CLK	500		N/A	04/05	10/05	8/05	11/05	6/06	04/05	07/06	08/06	09/06	03/07		Pre-final plans submitted for review 7/20/05. Pre-final plan comments received on 9/6/05. A UFI was held on 9/5/05. Land Acquisition plat submission was 8/26/05.

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction					On Hold	Remarks
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award	Est Comp		
												Orig	Curr					
064243 Poplar Tree Road	SU	Additional left turn-lane on westbound Poplar Tree Road at the intersection with Stringfellow Road.	MH	750		04/05	NA	11/05	N/A	N/A	N/A	12/05	12/05	01/06	02/06	05/06		Project is part of the Governor's Congestion Relief Program, funded by VDOT. Pre-final design submitted to VDOT for review on 8/17/05. Authorization to proceed with signal design given to Consultant on 8/15/05.
064244 Gallows Road/Idylwood Road	P	Extend SB left turn-lane.	MH	175		10/04	N/A	03/05	N/A	N/A	N/A	02/05	TBD	TBD	TBD	TBD		Project is part of the Governor's Congestion Relief Program, funded by the VDOT. VDOT permit received 3/30/05. Construction schedule to be determined once environmental documents are approved.
064245 Reston Parkway/South Lakes Drive	HM	Add dual left turn-lane on SB Reston Parkway and a right turn-lane on EB South Lakes Drive.	KF	250		N/A	3/05	10/05	N/A	N/A	N/A	04/05	01/06	02/06	03/06	09/06		Final design plans submitted for review 9/6/05.
064246 South Van Dorn/Franconia Interchange	L	Design of grade-separated interchange.	MGH	44,367	36,367	03/06	02/07	12/07	3/07	5/07	1/08	TBD	TBD	TBD	TBD	TBD		Project is funded with \$8 million in the VDOT Six-Year Improvement Program. Survey is in progress.
064248 Fairfax County Parkway Widening	SU/HM	Widening of Fairfax County Parkway to six lanes from Rugby Road to Dulles Toll Road for a total of 6.5 miles. Additional lane to be HOV lane.	TM	6,523	3,023	02/07	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		Preliminary survey data received for northern section. Funding for preliminary engineering and environmental studies only. Traffic analysis to be extended south to include section between I-66 and Rugby Road. Coordination meeting with FHWA held on 9/8/05.
064251 Guinea Road/Falmead Road	B	Extend sidewalk, drop inlet, drainage improvements, and install a crosswalk at Guinea Road and Falmead Road.	GMU	100		N/A	06/05	02/06	9/05	N/A	3/06	05/06	05/06	06/06	07/06	07/07		Intermediate plan submitted for review 6/29/05. Partial comments have been received from VDOT. Preparing a Land Acquisition package.
064252 Olley Lane Sidewalk	B	700 linear feet of 5' sidewalk on west side of Olley Lane at Braddock Road.	GMU	88		N/A	08/05	01/06	TBD	TBD	TBD	12/05	02/06	03/06	04/06	08/06		Intermediate design submitted for review on 8/30/05.
064253 Chain Bridge Road Turn Lane	D	Extend southbound Chain Bridge Road left turn-lane to eastbound Great Falls Street.	GMU DB	55		N/A	3/05	07/05	N/A	N/A	N/A	09/05	09/05	09/05	09/05	12/05		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. VDOT permit received 7/27/05. Construction by annual contractor. To be authorized in September 2005. Construction package was submitted to CMD on 8/20/05.

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
064254 Great Falls Street/Chain Bridge Road	D	Intersection improvements at Great Falls Street/Chain Bridge Road, which includes restriping, reconfiguration of existing lanes, signal timing, and phasing modifications.	GMU	130		N/A	08/05	12/05	N/A	N/A	N/A	03/06	03/06	04/06	05/06	08/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Intermediate design submitted for review on 8/30/05.
064255 North Shore Drive Sidewalk	HM	300 linear feet of 5' sidewalk along North Shore Drive.	GMU	30		N/A	03/05	01/06	N/A	N/A	N/A	04/06	04/06	05/06	06/06	01/07		Pre-final plan design is in progress. Reston HOA and Home Properties agreed to letter of permission.
064256 Lawyers Road Warning Sign	HM	Innovative warning sign with activated flashing beacons.	MH	25		06/05	N/A	09/05	N/A	N/A	N/A	08/05	10/05	11/05	12/05	03/06		Received pre-final design comments from VDOT on 8/1/05. Consultant proceeding with final design.
064257 Centreville Road Trail at Dulles Toll Road	HM	Provide pedestrian walkway on Centreville Road under Dulles Toll Road.	GMU	30		N/A	09/05	01/06	TBD	TBD	TBD	03/06	03/06	04/06	05/06	08/06		Intermediate design is in progress.
064258 Colts Neck Road Trail/Sidewalk	HM	Construct trail/sidewalk on Colts Neck Road/South Lakes Drive to Hunter Wood Shopping Center (west side).	GMU	100		N/A	07/05	02/06	10/05	TBD	4/06	06/06	06/06	07/06	08/06	05/07		Intermediate design submitted for review 7/29/05. Partial comments have been received.
064260 Lee Highway Sidewalk	P	Install sidewalk on north side of Lee Highway from AK Auto Service to Nutley Street.	GMU	85		N/A	10/05	03/06	TBD	TBD	TBD	04/06	04/06	05/06	06/06	09/06		Intermediate design is in progress.
064261 Rolling Road Left Turn Lanes	SP	Lengthen left turn-lane on SB Rolling Road onto Forrester Avenue and also NB onto Hillside Road.	GMU	300		N/A	09/05	01/06	N/A	N/A	N/A	04/06	04/06	05/06	06/06	10/06		Intermediate design is in progress.
4YP001 South Van Dorn/I-95 Extend SB Lane	L	Additional lane from I-495 ramp to Oakwood Road.	MH TZ DTB	800	600	10/04	N/A	08/05	4/05	N/A	7/05	09/05	09/05	10/05	11/05	05/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Pre-final signal plan forwarded to VDOT for review on 8/16/05. Requested plan and estimates from utility companies. VDOT permit application submitted 8/2/05.

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
4YP002 Route 1/Post Office	L/MV	Additional left turn-lane on NB Route 1 into Engleside Post Office.	BA CLK	630	450	01/05	N/A	08/05	6/05	N/A	10/05	08/05	10/05	11/05	12/05	06/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Permit application submitted 8/26/05. Final plans submitted 8/31/05. Land acquisition public hearing is scheduled for 10/17/05.
4YP003 I-66/Route 7	D/P	Addition of dual left turn-lane from the EB I-66 exit ramp to NB Route 7.	TM	200	150	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Per 12/9/04, VDOT/County coordination meeting, design, and construction will be completed by VDOT.
4YP004 Braddock Road at GMU	B	Extension of west bound right turn lane and a sidewalk from Roanoke Lane to Route 123.	JMR LG	375	275	N/A	12/04	09/05	5/05	N/A	10/05	07/05	11/05	12/05	01/06	07/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Pre-final plans submitted to VDOT on 8/17/05.
4YP005 Old Keene Mill Road/Hillside Road	SP	Design and construction to extend the EB left turn-lane on Old Keene Mill Road at Hillside Road.	KF NF	200	175	N/A	11/04	06/05	N/A	N/A	N/A	01/05	08/05	08/05	08/05	11/05		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. VDOT permit received 6/25/05. Construction by annual contractor. The notice-to-proceed will be issued in September 2005.
4YP007 Backlick Road/Franconia - Springfield Parkway	L	Design and construction to extend left turn-lane from NB Backlick Road to WB Franconia - Springfield Parkway.	KF DTB	124		N/A	10/04	04/05	N/A	N/A	N/A	06/05	06/05	06/05	07/05	08/05		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete in August 2005.
4YP009 Sydenstricker/Hooes Road	SP	Construct pedestrian improvements adjacent to park-and-ride Lot.	TM MJC BN	70		N/A	12/04	04/05	1/05	N/A	7/05	12/04	07/05	07/05	07/05	08/05		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction completed in August 2005.
4YP010 Ravensworth Road Sidewalk	B	Sidewalk on west side of Ravensworth Road from Kalorama Road to Braddock Road.	MH DB SL	225	175	09/04	N/A	05/05	12/04	N/A	5/05	02/05	05/05	05/05	05/05	08/05		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Sidewalk construction is substantially complete. Pedestrian signalization and modification to the existing traffic signal will be constructed as second phase. Final signal design has been received from VDOT on 8/15/05.

**CAP Project Assignments**

Planning & Design Division (P&DD) Project Manager	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

Land Acquisition (LAD) Land Acquisition Agent	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

Construction Management Division (CMD) Project Engineer		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks		
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp	
												Orig	Curr						
4YP011 Route 236 Sidewalk	M	Install sidewalk on south side of Route 236 from Virginia Street to Chowan Ave.	LM CLK	600	450	N/A	12/04	08/05	5/05	N/A	12/05	06/05	11/05	12/05	01/06	05/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 02/09/04. VDOT permit application was made on 9/1/05. Plans have been submitted to the utility companies for review.	
4YP012 South Kings Highway/Harrison Lane	L	Addition of left turn-lane from South Kings Highway to Harrison Lane.	MGH	3,000	2,750	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Survey is complete. Preliminary design is on hold. Meeting with Supervisor Kauffman held 7/28/05. At the request of Supervisor Kauffman a public meeting will be scheduled to present an alternative design to the citizens. Project dates will be determined after the public meeting.
4YP013 Little River Turnpike/Beauregard Street	M	Add a second left turn-lane from EB Route 236 to NB Beauregard Street.	BA TZ	1,000	850	07/05	N/A	05/06	2/06	3/06	10/06	04/07	11/06	12/06	01/07	10/07		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Per agreement with VDOT we are proceeding with design of south side of intersection. Preliminary plans submitted for review 7/29/05. Comments that have been received are being reviewed and addressed. The schedule has been advanced for fall 2007 completion.	
4YP014 Braddock Road/Little River Turnpike	M	Realign east bound lanes through the intersection.	JMR	600	450	08/05	N/A	05/06	2/06	3/06	10/06	11/06	11/06	12/06	01/07	10/07		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Preliminary design submitted for review 8/10/05. The schedule has been advanced for fall 2007 completion.	
4YP015 South Lakes Drive	HM	Sidewalk on the south side of South Lakes Drive from Colts Neck Road to Olde Crafts Drive	MH	350	300	04/05	N/A	10/05	N/A	N/A	N/A	03/06	03/06	04/06	05/06	12/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Final plans submitted to VDOT for review 8/2/05. Received letter of permission from HOA.	
4YP016 Chain Bridge Road Sidewalk	HM	Add sidewalk to west side of Chain Bridge Road from Gosnel Drive to West Briar Drive.	BA	300	250	04/05	N/A	10/05	N/A	N/A	N/A	03/06	03/06	04/06	05/06	12/06		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Final design is in progress.	
4YP019 Dead Run Drive Sidewalk	D	Extend existing 5' sidewalk from Bright Avenue to Congress Lane along Dead Run Drive.	LM	50		N/A	10/05	07/06	2/06	N/A	9/06	11/06	11/06	12/06	01/07	06/07		Project is part of the Four-Year Transportation Plan and was approved by the BOS on 3/21/05. Survey is complete. Intermediate design is in progress.	

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 304, Primary & Secondary Road Bond Construction**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
4YP020 Hunter Mill Road Walkway	P	Walkway along Hunter Mill Road from Chain Bridge Road to Corbalis Park for a total distance of approximately 1900 LF.	LM	325		N/A	01/06	09/06	4/06	5/06	5/07	07/07	07/07	08/07	09/07	03/08		Project is part of the Four-Year Transportation Plan and was approved by the BOS 3/21/05. Significant impacts to properties are anticipated together with major utility relocations. Survey is in progress.
4YP021 Old Centreville Road Trail	SU	Asphalt trail from Old Mill Community to Park and Ride at Centreville Methodist Church for a distance of approximately 800 LF.	LM	90		N/A	08/05	03/06	10/05	N/A	5/06	07/06	07/06	07/06	07/06	12/06		Project is part of the Four-Year Transportation Plan and was approved by the BOS 3/21/05. Project design to be completed by a developer and construction by DPWES. Intermediate design was submitted for review 8/1/05. VDOT comments received 9/6/05.
4YP022 Old Keene Mill Road Walkway	SP	Walkway along Old Keene Mill Road from Burke Woods Road to Four Oaks Lane.	LM	180		N/A	11/05	01/07	3/06	5/06	5/07	07/07	07/07	08/07	09/07	03/08		Project is part of the Four-Year Transportation Plan and was approved by the BOS 3/21/05. Survey is in progress.
4YP023 Westmoreland Street Walkway	D	Walkway along west side of Westmoreland Street from Kirby Road to Lemon Road for an approximate distance of 1800 LF.	LM	300		N/A	12/05	02/07	4/06	6/06	6/07	08/07	08/07	09/07	10/07	04/08		Project is part of the Four-Year Transportation Plan and was approved by the BOS 3/21/05. Survey is in progress.
<b>Total Fund</b>				<b>104,286</b>	<b>46,265</b>													

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 314, Neighborhood Improvement Program**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
C00091 Mt. Vernon Manor	MV	Street and drainage improvements to Lea Lane, Oak Leaf Drive, and McNair Drive for a total of 5,100 LF.	BA LG BG	3,787		07/92	N/A	11/99	11/94	9/98	3/99	05/99	05/00	06/00	07/00	11/01		Task order authorized on Entwisle property on 8/5/05.
C00097 Holmes Run Valley	M	Street and drainage improvements to Slade Run Drive, Beechtree Lane, Skyview Terrace, Valley Brook Drive, and Rose Lane for a total of 9,700 LF.	N/A	6,555	6,500										TBD	TBD		Planning phase; BOS public hearing held 3/9/98, and community plan approved. Funding for planning only.
C00098 Mount Vernon Hills	MV	Street and Drainage improvements to Sexton Street, Curtis Avenue, Braddock Avenue, Woodward Avenue, Vernon Avenue and Maryland Street for a total of 5,150 LF.	N/A	4,550	4,500										TBD	TBD		Planning phase; BOS public hearing held 3/9/98, and community plan approved. Funding for planning only.
<b>Total Fund</b>				<b>14,892</b>	<b>11,000</b>													

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND 315, Commercial Revitalization Program**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
008903 Springfield Streetscape Phase I	L	Streetscape improvements to streets in the Springfield central business area.	MH JR SL	3,069		N/A	04/97	02/04	5/99	12/97	7/03	09/00	10/04	11/04	12/04	09/05		Construction is substantially complete.
008903 Springfield Streetscape Signage	L	Install directional signage in Springfield area.	MH	100		N/A	11/02	02/03	N/A	N/A	N/A	04/03	TBD	TBD	TBD	TBD	02/03	Gateway signs proposed for eight locations in Springfield area. Currently working to resolve VDOT comments with Supervisor's office.
008903 Springfield Streetscape Logo Signage	D	Install Various Organizations Logo Signs	MH	0		08/05	N/A	10/05	N/A	N/A	N/A	11/05	11/05	N/A	N/A	12/05		Contractor proceeding with final design. VDOT permit has been received.
008909 Annandale Streetscape Columbia Pike - Annandale Fire Station	M	Streetscape improvements on north side of Columbia Pike from Backlick Road to Annandale Fire Station.	FR JR	1,000	565	2/98	1/99	TBD	10/99	12/00	12/02	05/01	TBD	TBD	TBD	TBD	04/04	Land acquisition is complete. Additional funds needed for construction. Pre-final plans distributed for review 6/23/05. All comments received 8/11/05.
008911 Bailey's Crossroads Streetscape Columbia Pike	M	Streetscape improvements to Columbia Pike from the Arlington County line to Lacy Boulevard.	JMR JR SL	4,500		08/98	12/99	07/02	10/01	10/01	5/02	09/00	11/02	12/02	12/02	09/04		Construction is substantially complete. Opening ceremony held on 9/22/04. Working on punch-list items.
008912 McLean Streetscape Demonstration Project	D	Streetscape improvements to Chain Bridge Road from Westmoreland Street to Cedar Avenue.	JMR DB --	1,700		01/04	06/04	11/05	8/04	N/A	9/05	02/06	02/06	03/06	06/06	03/07		This project is funded with VDOT Transportation Enhancement Grants. County partnering with MRC to acquire temporary easements from 11 properties. Seven of eleven easements acquired. Design schedule adjusted due to pre-final plan comments received on 8/8/05. Final design is in progress.
008912 McLean Utilities	D	Underground utilities along Chain Bridge Road from Corner Lane to Laughlin Avenue.	TM	1,800		03/04	10/05	04/06	1/06	1/06	6/06	03/05	07/06	08/06	09/06	01/07		Awaiting updated survey information before proceeding with intermediate design. Supervisor DuBois briefed 7/5/05.

**Total Fund**

**12,169 565**

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	



**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH  
FUND 340, Housing Assistance Program**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
003846 Bailey's Road Improvements Phase E	M	Improvements to Poplar Lane and Mary Alice Place for a total of 1000 LF.	MH MJC	1,500	1,365	05/92	11/98	09/99	5/99	5/99	12/02	TBD	TBD	TBD	TBD	TBD	8/02	Funded for design and land acquisition. Five of 26 easements acquired. A meeting was held on 8/6/02, with Supervisor to discuss land acquisition schedule. The Supervisor requested that land acquisition not proceed any further until construction funds are available.
003910 James Lee Improvements Phase IV	P	Improvements to James Lee Street and Harriett Street for a total of 1,700 LF	MGH DB KC	520		12/90	01/92	08/92	11/92	11/92	8/98	02/01	05/02	06/02	07/02	09/03		Form 1 utility check list submitted to VDOT 5/27/05. Comments received. Composite plat received from surveys. Preparing package for Mapping GIS sketches.
013918 Jefferson Manor IIB	L	Improvements to Fort Drive for a total of 1,550 LF.	BA MJC	2,000		11/94	12/04	11/05	8/05	8/05	4/06	06/06	06/06	07/06	08/06	08/07		HCD requested project to proceed with final design on 11/25/03. Comments are being addressed. Land aquisition authorization was given on 8/26/05.
013918 Jefferson Manor III	L	Improvements to Edgehill Drive, Albemarle Drive, Fairhaven Avenue and Edgehill Court for a total of 3,500 LF.	BA	5,700	5,700	01/96	N/A	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	01/96	Not funded for final design, land acquisition, or construction.
013918 Jefferson Manor IV	L	Improvements to Monticello Road, Williamsburg Road and Fairhaven Avenue for a total 3,100 LF.	BA	5,000	5,000	03/96	N/A	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	03/96	Not funded for final design, land acquisition, or construction.
38007G Annandale Center Drive Streetscape	(00004) M	Streetscape improvements along Annandale Center Drive from John Marr Drive to Columbia Pike.	JMR DB BG	200		08/01	N/A	04/05	1/02	N/A	4/05	05/05	05/05	05/05	05/05	09/05		Construction is substantially complete.

**Total Fund**

**14,920 12,065**

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

**August 2005**

**TRANSPORTATION DESIGN BRANCH**  
**FUND MISC, Miscellaneous**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
009217 Stonecroft Boulevard Widening	SU	Widen Stonecroft Boulevard to a six-lane section from Conference Center Drive to Westfields Boulevard.	LM	500		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Fairfax County responsible for 800' of improvements in front of Sully District Government Center with the remaining portions to be completed by developers. Schedule contingent upon completion of design or developer's portion of project. Site plan submitted to OSDS on 8/29/05.	
009444 Laurel Hill Development - Transportation Analysis	MV	Preliminary design of seven miles of roadway in Laurel Hill area to include data collection, traffic analysis, and update Countywide transportation plan and preliminary design.	GMU	400		TBD	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	TPE is for preliminary design only. Design issues are being addressed. Schedule to be established when issues are resolved.	
009477 Bedrock Road Closure	(RD001) L	Permanent closures of Bedrock Road and Cold Spring Lane. Replaces temporary Jersey barriers.	MH NF	50		N/A	02/05	06/05	N/A	N/A	N/A	07/05	07/05	07/05	08/05	10/05	VDOT permit received 6/21/05. Construction by annual contractor.	
90A011 Dulles Toll Road Access Ramps	HM	Three ramps between the Dulles Airport Access Road and the Dulles Toll Road for bus use.	MGH SL	8,400		04/99	09/99	10/00	N/A	N/A	N/A	06/00	12/01	01/02	03/02	10/03	Construction of new ramps complete. Gates opened 10/27/03. The general contractor defaulted. Bonding company work is complete. One remaining overhead sign to be constructed. VDOT permit released 6/22/05.	
K00447 Richmond Highway Intersection Improvements Phase 4A	(RS102) MV/L	Engineering and construction of intersection improvements at eleven express bus service stops. Belford Drive, Old Mill Road, and Mohawk Lane are included in this phase.	GMU	357		07/05	N/A	11/05	11/05	N/A	6/06	05/06	07/06	08/06	09/06	02/07	Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. This project will be completed in phases. Pre-final design is in progress.	
K00447 Richmond Highway Intersection Improvements Phase 4B	(RS102) MV/L	Engineering and construction of intersection improvements at eleven express bus service stops. Ladson Lane, Frye Road, Kings Highway, and Lukens Lane are included in this phase.	GMU	0		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. This project will be completed in phases. Phase will be initiated when funding becomes available.	

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	

**PLANNING & DESIGN DIVISION**

**SUMMARY STATUS REPORT**

August 2005

**TRANSPORTATION DESIGN BRANCH**  
**FUND MISC, Miscellaneous**

Project # & Name	Dist.	Project Description	PROJ MGR	Est TPE(\$K)	Fut. (\$K)	Design			Land Acq.			Construction				On Hold	Remarks	
						Prel	Int	Final	Proj Plats	Util Plats	Comp	Bid Ad		Bid Open	Award			Est Comp
												Orig	Curr					
K00447 Richmond Highway Intersection Improvements Phase 4C	(RS102) MV/L	Engineering and construction of intersection improvements at eleven express bus service stops. Sacramento Drive, Southgate Drive, Lockheed Boulevard, and Arlington Drive are included in this phase.	GMU	0		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. This project will be completed in phases. Proposal was received 9/2/05 and is being reviewed.	
W00900 Rt. 29/66 Underpass Trail	(W903) SU	1800 LF 8' asphalt trail, including crossing under I-66 overpass.	KF	726		N/A	05/05	09/05	N/A	N/A	N/A	11/05	11/05	12/05	01/06	07/06	Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Pre-final design plans were distributed on 9/1/05.	

**Total Fund** **10,433**

**CAP Project Assignments**

<b>Planning &amp; Design Division (P&amp;DD)</b>	
<b>Project Manager</b>	
BA = Bob Ayers	LI = Larry Ichter
FR = Frank Roberts	LM = Lisa McCorkle
GMU = Galappa Madhusudhan	MGH = Mohammad Gharavi
JMR = Jeanmarie Roberson	MH = Max Hojatzadeh
KF = Keith Foxx	TM = Todd Minnix

<b>Land Acquisition (LAD)</b>	
<b>Land Acquisition Agent</b>	
BK = Bob Knutsson	MJC = Michael Coleman
CLK = Carol L. Kresge	TZ = Tasneem Zore
DB = Dianne Barnes	
JR = James Ratliff	
LG = Lisa Glass	

<b>Construction Management Division (CMD)</b>		
<b>Project Engineer</b>		
BG = Bruce Goudarzi (CE)	GH = Greg Harper (S)	NF = Nahid Farsad (CE)
BM = Barry McMillen (S)	GM = Guy Murdoch (S)	RB = Rose Barrie (CE)
BN = Bill Nolan (CE)	KC = Karen Conchar (CE)	SL = Sam Lim (CE)
BS = Ben Samiyi (CE)	MK = Mike Knizner (CE)	UM = Ubaid Malik (CE)
DTB = Dyar Bakir (CE)	MQ = Mannan Qureshi	