

Dranesville District Summary Report

Status Key: ☺=Complete; ⏰=OnSchedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; ⚠=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
I-495	BR, DR, HM, LE, MA, PR	I-495, Capital Beltway HOT Lanes (PPTA Project) Install two HOV/HOT lanes in each direction from the Springfield Interchange to the American Legion Bridge	VDOT	Construction	1654.397	1654.397	D	Apr-05		☺
							R			
							U	Mar-08		☺
							C	May-08	Dec-12	☺

Design-build project; Lane and ramp closures at night and during off peak travel times continue; Detour route maps and construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com; Issues with proposed new ramps on Dulles Toll Road and MWAA are under review.

I-66	DR	I-66 Spot Improvements (Inside the Beltway) Lengthen acceleration/deceleration lanes between three interchanges, including one from Sycamore Street/Washington Blvd. in Arlington County to Dulles Airport Access Road in Fairfax County	VDOT	On Hold	33.536	3.400	D			☺
							R			
							U			
							C			

Spot Improvement 2 (Arlington County) and 3 (partially in Fairfax County) are not scheduled for construction; Spot Improvement 1 (Arlington County) currently scheduled for FY13 advertisement

0007	DR	Leesburg Pike @ Towlston Road Add a left turn lane from northbound Towlston Road to westbound Route 7	DPWES	Design	0.750	0.750	D	Nov-08	Sep-10	☺
							R	Apr-10	Jan-11	
							U	TBD	TBD	
							C	Mar-11	Dec-11	

Preliminary design distributed for review in January 2010

0007	DR, HM, PR	Leesburg Pike from Reston Avenue to Tyco Road Widen to 6 lanes (PE Only)	VDOT	Inactive	7.755	0.000	D	Jul-99	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	

Not funded in the VDOT 6-Year Program

0007	DR, HM	Leesburg Pike from Rolling Holly Drive to Reston Avenue Widen to 6 lanes	VDOT	Design	36.637	31.38	D	Jul-99	2010	☺
							R	2010	Mar-12	
							U			
							C	Apr-12	Apr-14	

Additional funding provided from the C & I tax; Public Hearing held June 2003; BOS endorsed project August 4, 2003; CIM held November 18, 2009; VDOT has completed the federal NEPA documentation, which studies environmental issues such as noise walls; Signal installed at Georgetown Pike/Seneca Road

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0123	DR	Dolley Madison Boulevard @ Ingleside Avenue Intersection Improvements	VDOT	Complete			D	Oct-09	Nov-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-09	Dec-09	☺
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Design and construction by VDOT										

0193	DR	Georgetown Pike Scenic Pulloff Install historic marker and pulloff at Langley Forks	VDOT	Design	0.375	0.375	D		Jan-10	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-10	Dec-10	
Pre-advertisement conference held January 13, 2010; Bid ad scheduled for June 2010										

0193	DR	Georgetown Pike Traffic Calming Install traffic calming measures on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)	VDOT	Design	0.500	0.500	D	Jan-01	Jul-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jan-10	Jun-10	⚠️
The project now consists of installation of stone rubble masonry entrance signs on Georgetown Pike; Project advertised in January 2010; Construction should begin April 2010										

0193	DR	Georgetown Pike Trail Construct walkway from Applewood Lane to Ad Hoc Road	DPWES	Construction	0.650	1.140	D	Sep-02	Dec-08	☺
							R	Jan-05	Aug-09	☺
							U	N/A	N/A	N/A
							C	Jun-09	Dec-09	
Project designed and managed by DPWES; \$150K in Enhancement funds, \$367K Scenic Byway funds and \$130K local matching funds; Citizen concerns and outstanding project issues resulted in a reduction to the original Phase I project scope to 1200 linear feet of new walkway west of the village center (Walker Road to Applewood Lane) and the upgrade of 1000 linear feet existing walkway east of the village center (Walker Road to Innsbruck Ave); Construction bids opened in Feb 2010										

0193	DR	Georgetown Pike/Swinks Mill Road Install flashing beacon warning signal	VDOT	Project Initiation			D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

Status Key: ☺=Complete; 📌=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0193	DR	Georgetown Pike/Walker Road Construct right turn lane from SB Walker Road to WB Georgetown Pike, and add pedestrian improvements	DPWES	Construction	0.500	0.500	D	Jul-08	Aug-09	☺
							R	Feb-09	Apr-09	☺
							U	Apr-09	Jun-09	☺
							C	May-09	Mar-10	📌
Traffic signal modifications completed by VDOT; Construction is 80% complete										

0267	DR	Dulles Toll Road @ Fairfax County Parkway NB Safety improvement from WB DTR to NB Parkway right turn lane	VDOT	Design	0.713	0.698	D	2009		
							R			
							U			
							C	FY11		
PE only; design underway; bid ad FY11										

0267	DR	Dulles Toll Road @ Fairfax County Parkway SB Safety improvement from EB DTR to SB Parkway right turn lane	VDOT	Design	0.655	0.642	D	2009		
							R			
							U			
							C	FY11		
PE only; design underway; bid ad FY11										

0603	DR	Beach Mill Road Bridge Widen and lengthen bridge over Nichols Run	VDOT	Design	1.842	1.842	D	Jun-09	FY11	
							R	FY11	FY12	
							U			
							C	FY13		

0676	DR	Towlston Road Bridge Replacement Replace bridge over Rocky Run (PE only)	VDOT	Design	1.525	0.310	D	Apr-07	TBD	
							R	TBD	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
Unscheduled construction; Funded for study only; Phase 1 study underway										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0676	DR, HM	Trap Road Pedestrian Bridge Pedestrian Bridge over Dulles Toll Road & connecting pedestrian facilities to Beulah Road	VDOT/FHWA	Design	2.242	0.764	D		Aug-09	👍
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	TBD	TBD	
Design by FHWA Eastern Lands Division; Campbell Road Resident CIM held March 13, 2008; Construction schedule to be determined once additional funding is identified										

0681	DR	Walker Road Install road diet features and access lanes at business district intersections south of Georgetown Pike	VDOT	Project Initiation	0.230	0.230	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0681	DR	Walker Road Bridge Replace bridge over Piney Run	VDOT	Design	2.802	2.845	D	Jun-09	TBD	
							R	TBD	TBD	
							U			
							C	TBD	TBD	
Project fully funded in FY10 SYIP										

0681	DR	Walker Road Trail Construct 5-foot concrete sidewalk from Great Falls Elementary School to just north of Georgetown Pike	DPWES	Construction	0.350 0.300	0.350	D	Sep-02	Aug-08	☺
							R	Mar-09	Aug-09	☺
							U	N/A	N/A	N/A
							C	Jan-10	Aug-10	👍
DPWES managed project; \$0.240M Enhancement funds; \$0.060 M match (Great Falls); Bids opened in Feb 2010										

0693	DR	Westmoreland Street @ Haycock Road Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom	DPWES	Design	0.880	0.880	D	Nov-08	TBD	
							R			
							U			
							C	TBD	TBD	
Combined 2007 Bond walkway project with new C&I project; Scope of the project is being revised to include right turn lane on Westmoreland in conjunction with the sidewalk project										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0702	DR	Beulah Road Bridge Rehabilitate bridge over Wolf Trap Run	VDOT	Design	2.190	0.350	D	Jan-08	TBD	
							R	TBD	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
Phase I study underway										

0738	DR	Old Dominion Drive @ Spring Hill Road Extend shoulder and relocate/modify ditch	DPWES	Project Initiation			D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0738	DR	Old Dominion Drive @ Towlston Road Extend shoulder and relocate/modify ditch	DPWES	Project Initiation			D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0868	HM, DR	Davis Drive Overpass Study Study feasibility of overpass over DTR from Sunrise Valley Drive to Davis Drive, Shaw Road, or Innovation Ave./Rock Hill Road	DPWES	Study	0.084	0.084	D	Nov-09		👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
Funded for study only; Meeting held January 27, 2010; 3 alternatives under study										

XXXX	DR, PR, HM	Dulles Rail (Phase 1) Improvements from West Falls Church Station to Wiehle Avenue	MWAA	Construction	2590.000		D	Apr-05	Jun-10	👍
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	👍
							C	Jan-09	Nov-12	👍
Route 7 service roads will be closed; Construction includes night work along roads leading to Route 7 and ramp closings at the Route 7/DTR interchange; Retaining walls are being built near Pike 7 Plaza; For further information, http://www.dullesmetro.com ; New Tysons shuttle bus service began late November 2009										

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
XXXX	DR, HM	Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2) Rehabilitation and repair to upgrade the existing bus garage	FCDOT	Construction	6.000	6.000	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-08	Sep-11	🇸
Work includes pavement reinforcement, new bus wash bay, new oil separator, additional entry/exit gate, updated plumbing and electrical systems; new offices, storage area, and training rooms										

XXXX	DR	West Falls Church Bus Canopy Install canopy over both sides of bus bay area	WMATA	Complete	1.560	1.560	D	Dec-04	Sep-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-09	Jan-10	☺⚠
Construction substantially complete January 2010										

0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Springvale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	ROW	0.200	0.200	D	Jan-09	Nov-09	☺
							R	Nov-09	Aug-10	🇸
							U			
							C	Oct-10	Apr-11	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Final plans approved by VDOT November 2009; Land Acquisition authorized November 2009										

0007	DR	Leesburg Pike/Colvin Run Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0007	DR	Leesburg Pike/Dranesville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	🇸
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction NTP given October 12, 2009; Construction is 85% complete										

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0007	DR	Leesburg Pike/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0007	DR, PR	Leesburg Pike/Magarity Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Complete	0.150	0.150	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	☺
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction substantially complete										

0123	DR	Dolley Madison Boulevard/Churchill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation	0.250	0.250	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0123	DR	Dolley Madison Boulevard/Great Falls Street/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	👍
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is 85% complete										

0193	DR	Georgetown Pike Walkway (Phase II) Trail alignment study and design of 1,000 LF walkway from Utterback Store Road (Krop Property) to Falls Manor Court.	DPWES	Design	0.400	0.400	D	Oct-08	May-10	👍
							R	May-10	Oct-10	
							U			
							C	Feb-11	Aug-11	
Addressing pre-final design comments										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0603	DR	Beach Mill Road Bicycle Route Add "Share the Road" signs from River Bend Road to County Line via Brockman Lane	FCDOT	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0603	DR	River Bend Road Bicycle Route Add "Share the Road" signs from Old Dominion Drive to Beach Mill Road	FCDOT	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0657	HM, DR	Centreville Road/Dulles Toll Road Ramps Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0675	DR	Browns Mill Road Walkway Install asphalt sidewalk along the north side of Browns Mill Road from Victoria Farms Lane to Windstone Drive	DPWES	Terminated	0.460	0.460	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
After the public information meeting this projects has been terminated										

0684	DR	Spring Hill Road Walkway Install asphalt sidewalk along the east side of Spring Hill Road from Old Dominion Drive to Pettit Court	DPWES	Design	0.480	0.480	D	May-08	Jun-10	🕒⚠️
							R	Jan-10	Aug-10	⚠️
							U	TBD	TBD	
							C	Oct-10	Jun-11	⚠️
After the March 2009 meeting with Dr. Brzezinski (property owner) DPWES is considering placing sidewalk on the west side of Spring Hill Rd; Waiting for survey data										

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0686	DR	Balls Hill Road/Georgetown Pike Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation	0.250	0.250	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0686	DR	Balls Hill Road/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Sep-07	Aug-09	☺
							R	Feb-08	Apr-08	☺
							U			
							C	Oct-09	Feb-10	👍
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is 85% complete										

0693	DR	Westmoreland Street @ Old Chesterbrook Road Add crosswalks and median islands at Old Chesterbrook Road (McLean High School)	DPWES	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the east side of Westmoreland Street from Chain Bridge Road to Dillon Avenue	DPWES	Design	0.230	0.230	D	Feb-09	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Schedule to be developed upon authorization of task order and completion of survey; Preliminary design underway.										

0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the west side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook Presbyterian Church	DPWES	ROW	0.150	0.150	D	Oct-08	Mar-10	👍
							R	Dec-09	Aug-10	👍⚠
							U	TBD	TBD	
							C	Jun-10	Feb-11	
Final design in progress										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0694	DR	Great Falls Street/Haycock Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation			D			
							R			
							U			
							C			
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0694	DR	Lewinsville Road Median Install a pedestrian safety median on Lewinsville Road at Spring Hill Elementary School	DPWES	Design	0.150	0.150	D	Jun-08	TBD	⚠️
							R	N/A	N/A	N/A
							U	TBD	TBD	
							C	TBD	TBD	
Plans are being revised to include bike lanes and future park entrance; Public Information meeting held November 19, 2009 to discuss design changes; Schedule TBD once new scope is finalized										

0694	DR	Lewinsville Road Walkway Phase I Construct walkway along north side from Windy Hill Road to Scotts Run Road	DPWES	Project Initiation	0.300	0.300	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0694	DR	Lewinsville Road Walkway Phase II Construct walkway along south side from Snow Meadow Lane to Elsinore Avenue	DPWES	Project Initiation	0.500	0.500	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0694	DR	Lewinsville Road Walkway Phase III Construct walkway along south side from Altamira Court to Woodhurst Boulevard Drive	DPWES	Project Initiation	0.250	0.250	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0738	DR	Old Dominion Drive @ Whittier Avenue Add signalized pedestrian crosswalks on all four legs	DPWES	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

1744	DR	Birch Street Walkway Install concrete sidewalk along south side of Birch Street from Grove Avenue to Falls Church City line	DPWES	Terminated	0.150	0.150	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A

1816	DR	Kurtz Road Bicycle Route Signage Add bike route signage from Dolley Madison Blvd to Calder Road	FCDOT	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

1817	DR	Calder Road Bicycle Route Signage Add bike route signage from Kurtz Road to Brawner Street	FCDOT	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

1825	DR	Fleetwood Road Bicycle Route Signage Add bike route signage from Elm Street to Chain Bridge Road	FCDOT	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
1879	DR	Raymond Avenue Walkway Construct walkway along east side from Churchill Road to Capital View Drive	DPWES	Project Initiation	0.150	0.150	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

2833	DR	Powhatan Street Walkway Construct walkway from Orland Street to Overbrook Street	DPWES	Project Initiation	0.200	0.200	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

3547	DR	Chain Bridge Road/Tennyson Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Project Initiation			D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

7541	DR	Turner Avenue Walkway Install concrete sidewalk along the east side of Turner Avenue from Williamsburg Pond Court to Haycock Road	DPWES	ROW	0.050	0.050	D	Dec-08	Feb-10	🕒⚠️
							R	Dec-09	Jul-10	🕒⚠️
							U	TBD	TBD	
							C	Aug-10	Feb-11	
Final plans distributed for review										