Dulles Corridor Metrorail Project Status Update

Fairfax County Transportation Advisory Commission


November 16, 2010

Richard Stevens Fairfax County Department of Transportation

- Seamless integration with current 106-mile Metro system
- 23-mile extension that branches off existing Orange Line after East Falls Church Station, providing direct connections to DC without transfers
- 11 new stations
 - 5 in Phase 1
 - 6 in Phase 2
 - Phase 1: East Falls Church to Wiehle Avenue in Reston; opens in 2013
 - Phase 2: Wiehle Avenue through Dulles Airport to Ashburn; opening date not established



Dulles Corridor Metrorail Extension



Phase 1 Schedule

Final Design:	2008 – 2010
Utility Work:	2008 – 2010
Railcars Delivered:	2013 – 2014
Construction Period:	2009 – 2013
Passenger	
Service Begins:	December 2013

Phase 1 Construction Moving Forward

- Construction of the Dulles Corridor Metrorail Project is under way along the 11.5 mile corridor, from East Falls Church to Reston.
- Outbound Tunnel complete, Inbound Tunnel complete December 2010!
- All 5 Phase 1 stations are now under construction!

Construction 22 % COMPLETE! Engineering 95% Complete!

I-66 AT THE DULLES CONNECTOR ROAD JUNCTION

STRADDLE BENT OVER I-66 WESTBOUND @ THE DCR





PLACEMENT OF CONCRETE SEGMENTS ALONG DCR @ RTE 123

5

8

0720

Connector and the second

AL a day

ERECTION TRUSS @ I-495 AND RTE 123



TUNNEL CREW WARM-UP AT START OF SHIFT

VIENNO AND

COMPANY STATE

TUNNEL BREAK-THROUGH



BRIDGE CONSTRUCTION OVER WO&D TRAIL AT DIAAH/DTR

added



Dulles Corridor Metrorail Project – *Reston East Relocation Plan*

Phase I: November 28, 2010


- Loss of up to 200 parking spaces
- Shift Routes 595 and 597 to Reston North Park and Ride (Sunset Hills Rd and Wiehle Avenue)
- Increase service on Route 585 to Reston South Park and Ride (Reston Pkwy and Lawyers Rd)
 - Approx 200 parking spaces available for use
- Routes 552 and 554 Will Operate to Reston North Park and Ride Lot
- Route 552 will service 50 parking spaces provided at Baron Cameron Park (Wiehle Avenue entrance)

Dulles Corridor Metrorail Project – *Reston East Relocation Plan*

Phase II: February 28, 2011

- Full Closure of Reston East Park and Ride
- Open new Sunset Hills Interim Park and Ride Lot (Sunset Hill Rd and Town Center Pkwy)
- New bus service to West Falls Church
 - Route 555 @ 10 minute frequency
- Enhanced Route 505 service
 - Serving Town Center and Sunset Hills Interim P&R Lot

- Phase 2:
 - 11.6 mile extension from Wiehle Avenue in Reston to Ashburn
- 6 stations:
 - Three in Fairfax County
 - Three in Loudoun county, including Dulles International Airport
- Rail Yard & Maintenance Facility
 - 180 railcar capacity
- 5 Parking Garages



- Phase 2 Schedule
 - Preliminary Engineering
 - Alternative Alignments evaluated at Dulles International Airport
- 12/09 03/11

Design Build Notice To Proceed
Late 2011


Design Build Significant Completion 12/16

DIA Alignment Study


Study Rationale

- Concerns About Costs and Risks of Tunnel and Underground Station
 - No Federal or State Funding Anticipated for Phase 2
 - Reliance on DTR Revenues for Majority of Funding
- Airports Authority Board Requested Study of More Cost-Effective Solutions for Serving Airport
- Study Purpose is to Identify and Evaluate Extensive Range of Airport Alignment and Station Location Alternatives
- Assessment of Effects to Historic Properties and Additional 106 Consultation Key Part of Study Process


Underground Alignment – ROD



Alternative 8A – Aerial on South Face of North Garage



Comparison of Underground Alignment to North Garage Alignment



North Garage Alignment





Effects on View Shed of Aerial Alignment

From the Main Terminal



Existing View



Illustrative View with Design Option

Effects on the View Shed

From Saarinen Circle





Illustrative View with Design Option

Existing View